

3 WEEK PROGRAMME



Completed By: Phil Wilmott
Date Range: 13/10/2025 9/11/2025
Date Updated: 17/10/2025
Week Commencing: 20/10/2025 update
Week 43 update

D - Planned Works (Day Shift)
N - Planned Works (Night Shift)
MS - Milestone
C - Works Completed
CE - Works Completed Early

LEGEND / ACTIVITY CODES

1 - Works Delayed (Permit / Access Issue)
2 - Works Delayed (Weather Conditions)
3 - Works Delayed (Design Issue)
4 - Works Delayed (Labour / Plant /Material Issue)
5 - Works Delayed (Safety / Enviro Issue/ Quality)
6 - Works Delayed (Internal Interface Issue)
7 - Works Delayed (Operations Interface Issue)
8 - Works Delayed (Works Underestimated)
9 - Works Delayed (Planning)

INSTRUCTIONS

Step 1: Input "Week Commencing" date in cell C10 at the beginning of each new week to set the date range
Step 2: Enter programme data by inputting the activity codes to the left (cell will be formatted automatically)
Step 3: Copy all programme data from "This Week" to "Previous Week" for each weekly update
Step 4: Input "C" below for tasks completed successfully in the previous week or a value from 1 - 10 for delayed activities as per the table to the left
NOTE: To insert a new activity highlight an existing activity row and copy. Select the entire row where activity is to be inserted and right click "Insert Copied Cells"

Work Pack #	ACTIVITY DESCRIPTION	Contractor	Dates		COMMENTS	REPORTING WEEK								LOCKED IN WEEK						PLANNED WORK													
			Start	Finish		Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun
						13-Oct	14-Oct	15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov
						WEEK 42								WEEK 43						WEEK 44							WEEK 45						
PO1402	Elec HV Infra Install																																
	Cable duct make safe PM49	ARA				D	D	D	D	D																							
	Remove firecheck between PM49 and service trench	G BAR			NEEDED TO GIVE 5 DAYS NOTICE PRIOR TO STARTING WORKS	9	9	c	c	c					D	D																	
	Remove timber shoring around panels	ARA							D	C																							
	5-174 Cable ID and join	ARA							D	C																							
	5-174 commissioning	ARA								C																							
	Remove 5-169	ARA								C																							
	Remove RGB board	ARA								C					D																		
	Repair floor	ARA								C					D																		
	REMOVE BATTERY CHARGER CABLES FROM PROTECTION PANEL	ARA								C					D																		
	INSTALL SLAB YARD TIE CABLES - prework	ARA													D	D	D	D			D	D	D	D	D								
	PERMIT 5-024 TERMINATION AT SY	ARA																								D							
	Termination in P2-501	ARA																									D						
	COMMISSIONING AND ENERGISATION	BSL																															
PO3902	Electrical Services relocation 415V backup																																
	housekeeping from cable joins PM81D	Downer			CONFINED SPACE			c																									