	3 WEEK PROGRAMME				LEGEND / ACTIVITY CODES	NSTRUCTIONS
BlueScope Project Prime	Completed By: Date Range: Date Updated: Week Commencing: Week	Phil Wilmott 10/11/2025 14/11/2025 17/11/2025 47	7/12/2025 update update	D D - Planned Works (Day Shift)  N - Planned Works (Night Shift)  MS MS - Milestone  C C - Works Completed  CE - Works Completed Early	1 - Works Delayed (Permit / Access Issue) 2 - Works Delayed (Weather Conditions) 3 - Works Delayed (Design Issue) 4 - Works Delayed (Boeign Issue) 5 - Works Delayed (Safety / Enviro Issue (Quality) 6 - Works Delayed (Safety / Enviro Issue) 7 - Works Delayed (Operations Interface Issue) 8 - Works Delayed (Oyerations Interface Issue) 9 - Works Delayed (Works Underestimated) 9 - Works Delayed (Planning)	Step 1. Input "Week Commenting" date in cell C10 at the beginning of each new week to set the date range Step 2. Enter programme date achivity codes to the left (cell will be formatted automatically) Step 3: Copy all programme date from "This Week" to "Previous Week" for each weekly update Step 4: Input "C" below for tasks completed successfully in the previous week or a value from 1 - 10 for delayed activities as per the table to the left NOTE: To insert a new activity highlight an existing activity row and copy. Select the entire row where activity is to be inserted and right click "Insert Copied Cells"

			Dates					RE	PORTING WE	EK			LOCKED IN WEEK						PLANNED V	VORK												
	ACTIVITY DESCRIPTION		Start	Finish	COMMENTS	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat Sun
			Ottare	i illisii		10-Nov	11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov			21-Nov	22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov	1-Dec	2-Dec	3-Dec	4-Dec	5-Dec	6-Dec 7-Dec
Work Pack # Electrical						WEEK	46						WEEK	47						WEE	48						WEEK	C 49				
PO1402	Elec HV Infra Install																															
	COMMISSIONING AND ENERGISATION	BSL - HV				D	D																									
	COMMISSIONING AND ENERGISATION					С	С																									
	domesh	ADA			installed site power for				D	D										D	D	D										
	demob	ARA			brefni				С	С																						
	punchlist items								-				D	D																		
	puriorilist items																															
	- la sta sellas in absensa sellas ses	Phil Wilmott industries						D																								
	re locate cables in charge roller area							С																								