

February 2026 Monthly Meeting 3 Agenda

February 25, 2026

Community Name: Bull Shoals, AR

EPA Region: 6

I. Attendees Invited

Role	Name	Email	Phone Number	In Attendance?
EPA COR/ Technical Project Lead	Laura Doody	doody.laura@epa.gov	202-938-4467	
EPA Regional TA Coordinator/Project Officer	Jessica Fry	fry.jessica.l@epa.gov	214-665-8308	
Contractor's Project Managers	Kevin Schmidt, P.E. (ERG)	kevin.schmidt@erg.com	760-213-2074	
	Kevin Stockton (ERG)	kevin.stockton@erg.com	720-789-8050	
	Jenny Dodd (ERG)	jenny.dodd@erg.com		
	Joslyn Townsend (AECOM)	joslyn.townsend@aecom.com	417-766-8579	
Contractor's Technical Leads	Scott Belz (AECOM)	scott.belz@aecom.com	216-404-8079	
	Esther Kaufman (AECOM)	esther.kaufman@aecom.com		
	Katrina Galloway (AECOM)	katrina.galloway@aecom.com		
Community Points of Contact	Michael Salentine	maswastewater@gmail.com	870-421-0842	
	Bill Stahlman	bstahlman@cityofbullshoals.org	870-321-4087	
	Susan Walling	swalling@cityofbullshoals.org	870-445-4775 (city office)	
	Ed Martin	edmartin712@gmail.com	870-421-9943	
Additional Community Contacts [Arkansas Division of Environmental Quality]	Sarah Pierce	sarah.pierce@arkansas.gov	501-682-0664	
	Tiana Toups, Enforcement Analyst	tiana.toups@arkansas.gov	501-682-0699	
Funding Agency Contact [Arkansas Department of Agriculture]	Debby Dickson	debra.dickson@arkansas.gov	501-682-0548	
TA Provider [Arkansas Rural Water]	Chelsi Jackson	arwactj@arwa.net	479-223-2435	
Southwest Environmental Finance Center (SWEFC)	A.J. Barney	ajbarney1@unm.edu	--	
	Dawn Nall	dnall@unm.edu		
	Tammy Huynh	thhuynh@unm.edu		

II. Updates to Previous Meeting Action Items

- Complete:
 - AECOM sent revised Flow Monitoring Study Report with comments
 - AECOM revised October Site Visit Report (Pole Camera Report) Appendix B – photologs to include locations where each photo was taken.
 - Kevin sent SWEFC’s summary of SRF funding requirements and resources to Bull Shoals.

III. Workplan and Timeline:

Updates to project tasks/deliverables:

Task / Deliverable	Lead TA Provider	Anticipated Completion Date	Completion Date
1. Kick-Off Meeting	ERG Team	May 2025	April 29, 2025
2. Collect sewer collection system information and propose FM locations	ERG Team	May 2025	May, 28, 2025
3. Pre-site visit meeting	ERG Team	June 2025	June 11, 2025
4. Initial Site Reconnaissance and Install FMs	ERG Team	June 2025	June 26, 2025
5. July Site Visit – collect FM data	ERG Team	July 2025	Deemed unnecessary
6. August Site Visit – collect FM data	ERG Team	August 2025	Deemed unnecessary
7. Final Site Visit – collect FM data and remove FM	ERG Team	October 2025	October 31, 2025
8. Flow Summary Report	ERG Team	December 2025	December 10, 2025
9. Draft Flow Monitoring Study Report	ERG Team	February 2026	February 3, 2026
10. Final Flow Monitoring Study Report	ERG Team	February 2026	

IV. Analysis of Data and Reporting

- Flow monitoring study report
 - AECOM sent revised report with track changes and comment responses.
 - Update on appendices.
 - Any other outstanding items that need to be addressed prior to final submittal?

V. Open Discussion

- Next steps / project closeout
- Follow on phases / PER
 - EPA has approved ERG to provide another phase of support for PER development. If Bull Shoals is interested, we can work with AECOM to develop a scope and get funding in place.
- Follow up on SWEFC investigation of funding options for pole camera equipment.