

January 2026 Monthly Meeting Agenda / Minutes

January 7, 2026

Community Name: Bull Shoals, AR

EPA Region: 6

I. Attendees Invited

Role	Name	Email	Phone Number	In Attendance?
EPA COR	Danusha Chandy	chandy.danusha@epa.gov	202-566-2165	
EPA Technical Project Lead	Laura Doody	doody.laura@epa.gov	202-938-4467	
EPA Technical Project Staff	Sydney Cunniff	cunniff.sydney@epa.gov		
EPA Regional TA Coordinator/Project Officer	Jessica Fry	fry.jessica.l@epa.gov		
Contractor's Project Managers	Kevin Schmidt, P.E. (ERG)	kevin.schmidt@erg.com	760-213-2074	
	Kevin Stockton (ERG)	kevin.stockton@erg.com	720-789-8050	
	Jenny Dodd (ERG)	jenny.dodd@erg.com		
	Joslyn Townsend (AECOM)	joslyn.townsend@aecom.com	417-766-8579	
Contractor's Technical Leads	Scott Belz (AECOM)	scott.belz@aecom.com	216-404-8079	
	Esther Kaufman (AECOM)	esther.kaufman@aecom.com		
	Jonathan Papp (AECOM)	jonathan.papp@aecom.com		
	Mike Abraham (AECOM)	michael.abraham02@aecom.com		
	Katrina Galloway (AECOM)	katrina.galloway@aecom.com		
Community Points of Contact	Michael Salentine	maswastewater@gmail.com	870-421-0842	
	Bill Stahlman	bstahlman@cityofbullshoals.org	870-321-4087	
	Susan Walling	swalling@cityofbullshoals.org	870-445-4775 (city office)	
	Ed Martin	edmartin712@gmail.com	870-421-9943	
	Dominick Castagna (IT)	dcastagna@cityofbullshoals.org	870-445-4775 (city office)	
Additional Community Contacts [Arkansas Division of Environmental Quality]	Sarah Pierce	sarah.pierce@arkansas.gov	501-682-0664	
	Tiana Toups, Enforcement Analyst	tiana.toups@arkansas.gov	501-682-0699	
Funding Agency Contact [Arkansas Department of Agriculture]	Debby Dickson	debra.dickson@arkansas.gov	501-682-0548	

TA Provider [Arkansas Rural Water]	Chelsi Jackson	arwactj@arwa.net	479-223-2435	
Southwest Environmental Finance Center (SWEFC)	A.J. Barney	ajbarney1@unm.edu	--	
	Dawn Nall			

II. Updates to Previous Meeting Action Items

- Complete:
 - Bull Shoals provided data logs from recent CCTV efforts
- Outstanding:
 - AECOM to revise site visit report based on EPA comments
 - SWEFC investigating options for purchase of CCTV equipment

III. Workplan and Timeline:

Updates to project tasks/deliverables:

- No changes to Schedule

Task / Deliverable	Lead TA Provider	Anticipated Completion Date	Completion Date
1. Kick-Off Meeting	ERG Team	May 2025	April 29, 2025
2. Collect sewer collection system information and propose FM locations	ERG Team	May 2025	May, 28, 2025
3. Pre-site visit meeting	ERG Team	June 2025	June 11, 2025
4. Initial Site Reconnaissance and Install FMs	ERG Team	June 2025	June 26, 2025
5. July Site Visit – collect FM data	ERG Team	July 2025	Deemed unnecessary
6. August Site Visit – collect FM data	ERG Team	August 2025	Deemed unnecessary
7. Final Site Visit – collect FM data and remove FM	ERG Team	October 2025	October 31, 2025
8. Flow Summary Report	ERG Team	December 2025	December 10, 2025
9. Analysis of flow data	ERG Team	January 2026	
10. Flow Monitoring Study Report	ERG Team	January 2026	

IV. Analysis of Data and Reporting

- Updates on data evaluations
- Analysis of data and flow monitoring study report
 - Analysis of data is ongoing and will be summarized in the flow monitoring study report to be submitted this month.

- This report will provide recommendations to Bull Shoals of which areas within the system should be prioritized for localized field investigations such as dye testing, smoke testing, CCTV, etc.
- It will also include a summary of the pole camera inspections completed during the final site visit and any potential recommendations from these inspections.

V. Open Discussion

- EPA provided comments on the Bull Shoals site visit report. AECOM will revise accordingly and resubmit.
- Any update from SWEFC on options for purchase of CCTV equipment?

VI. Next Steps and Action Items

- Next meeting scheduled for Wednesday, February 4 at 10 am CST
- AECOM to revise site visit report based on EPA comments