

3 WEEK PROGRAMME				LEGEND / ACTIVITY CODES										INSTRUCTIONS
				Completed By: Tony Dimovski		D N MS C CE D - Planned Works (Day Shift) N - Planned Works (Night Shift) MS - Milestone C - Works Completed CE - Works Completed Early		1 2 3 4 5 6 7 8 9 10 1 - Works Delayed (Permit / Access Issue) 2 - Works Delayed (Weather Conditions) 3 - Works Delayed (Design Issue) 4 - Works Delayed (Labour / Plant Issue) 5 - Works Delayed (Safety / Enviro Issue) 6 - Works Delayed (Internal Interface Issue) 7 - Works Delayed (Operations Interface Issue) 8 - Works Delayed (Works Underestimated) 9 - Works Delayed (Planning) 10 - Works Delayed (Other)		Step 1: Input "Week Commencing" date in cell D10 at the beginning of each new week to set the date range Step 2: Enter programme data by inputting the activity codes to the left (cell will be formatted automatically) Step 3: Copy all programme data from "This Week" to "Previous Week" for each weekly update Step 4: Input "C" below for tasks completed successfully in the previous week or a value from 1 - 10 for delayed activities as per the table to the left NOTE: To insert a new activity highlight an existing activity row and copy. Select the entire row where activity is to be inserted and right click "Insert Copied Cells"				
Date Range:		13/10/2025 9/11/2025												
Date Updated:		17/10/2025												
Week Commencing:		20/10/2025												
Week		43												

Location	Activity Description	Contractor	Start	Finish	Comments	REPORTING WEEK							LOCKED IN WEEK							PLANNED WORK													
						Mon 13-Oct	Tues 14-Oct	Wed 15-Oct	Thurs 16-Oct	Fri 17-Oct	Sat 18-Oct	Sun 19-Oct	Mon 20-Oct	Tues 21-Oct	Wed 22-Oct	Thurs 23-Oct	Fri 24-Oct	Sat 25-Oct	Sun 26-Oct	Mon 27-Oct	Tues 28-Oct	Wed 29-Oct	Thurs 30-Oct	Fri 31-Oct	Sat 1-Nov	Sun 2-Nov	Mon 3-Nov	Tues 4-Nov	Wed 5-Nov	Thurs 6-Nov	Fri 7-Nov	Sat 8-Nov	Sun 9-Nov
						WEEK 42							WEEK 43							WEEK 44							WEEK 45						
Work Pack # 2602	Civil					SHUT	SHUT	SHUT	SHUT	SHUT	SHUT	SHUT	SHUT	SHUT	SHUT	SHUT	SHUT	WEEK 44							WEEK 45								
WBF#3 basement	Dewatering																																
	WELL and SUMP dewatering	Brefni / Rare				d	d	d	d	d	d	d	d	d	d	d	d	d	d	d	d	d	d	d	d	d							
Hydraulic Room	Wall works					c	c	c	c	c	c	c																					
	CW2 wall - strip external and patch	Brefni							d																								
Slab yard #6	Spoil Management								c	c																							
	Concrete removal	Brefni							c																								
WBF#3 basement	Waterproofing																																
	Procurement	TBC				d	d	d	d	d			d	d	d	d	d																
	Waterproofing - pressure washing	NextGen				c	c	c	c	c										d	d	d	d	d			d	d	d	d	d		
	Waterproofing - Prime & Seal	NextGen																	d	d	d	d	d			d	d	d	d	d			
WBF#3 basement	Basement works																																
	Pile cropping works - DAY	Brefni							d																								
	Pile cropping works - NIGHT	Brefni				n	n	n	n	n	n		n	n	n	n	n			n	n												
	Pile remedial works	Brefni				3	3	3	3	c	c																						
	Strut removal	Brefni				n	n	n	n	n	n		d	d	d																		
	Sump temp works	Brefni				3	3	3	3	3					d																		
	Sump excavation works	Brefni																		d	d	d	d	d			d	d	d				
	Sump construction works	Brefni																											d	d			
	Base slab - procure and FRP	Brefni																		d	d	d	d	d			d	d	d	d	d		
Work Pack # 2600	Civil																																
WBF#3 Charger area																																	
Main Trench	Base Slab FRP - DAY	Brefni				d																											
	Base Slab POUR - NIGHT	Brefni				c																											
	Base Slab - Cure and Strip - DAY	Brefni				n																											
	Base Slab - Cure and Strip - NIGHT	Brefni				c	d	d																									
	Existing Wall of Charge Table - Scabbling - DAY	Brefni				c	c	c																									
	Existing Wall of Charge Table - Scabbling - NIGHT	Brefni				n																											
CW1, CW2, CW2u, CW3	CW1, CW2, CW2u, CW3 Walls - FRP - DAY	Brefni							d	d	d	d																					
	CW1, CW2, CW2u, CW3 Walls - FRP - NIGHT	Brefni				c	c	c	c	c																							
CW3 east and mid.	WALL POUR	Brefni				n	n	n	n	n	n																						
	Walls - Cure and Strip - DAY	Brefni				c	c	c					d																				
	Walls - Cure and Strip - NIGHT	Brefni											n																				
	Walls - Backfill - NIGHT	Brefni											n																				
CW1, CW2 and CW3 west	WALL POUR	Brefni												d																			
	Walls - Cure and Strip - DAY	Brefni													d	d																	
	Walls - Cure and Strip - NIGHT	Brefni													n	n																	

3 WEEK PROGRAMME					LEGEND / ACTIVITY CODES										INSTRUCTIONS																			
 		Completed By:	Tony Dimovski			D D - Planned Works (Day Shift)	N N - Planned Works (Night Shift)	MS MS - Milestone	C C - Works Completed	CE CE - Works Completed Early	1 1 - Works Delayed (Permit / Access Issue)	2 2 - Works Delayed (Weather Conditions)	3 3 - Works Delayed (Design Issue)	4 4 - Works Delayed (Labour / Plant Issue)	5 5 - Works Delayed (Safety / Enviro Issue)	6 6 - Works Delayed (Internal Interface Issue)	7 7 - Works Delayed (Operations Interface Issue)	8 8 - Works Delayed (Works Underestimated)	9 9 - Works Delayed (Planning)	10 10 - Works Delayed (Other)	Step 1: Input "Week Commencing" date in cell D10 at the beginning of each new week to set the date range Step 2: Enter programme data by inputting the activity codes to the left (cell will be formatted automatically) Step 3: Copy all programme data from "This Week" to "Previous Week" for each weekly update Step 4: Input "C" below for tasks completed successfully in the previous week or a value from 1 - 10 for delayed activities as per the table to the left NOTE: To insert a new activity highlight an existing activity row and copy. Select the entire row where activity is to be inserted and right click "Insert Copied Cells"													
Location	Activity Description	Contractor	Start	Finish	Comments	REPORTING WEEK							LOCKED IN WEEK							PLANNED WORK														
						Mon 13-Oct	Tues 14-Oct	Wed 15-Oct	Thurs 16-Oct	Fri 17-Oct	Sat 18-Oct	Sun 19-Oct	Mon 20-Oct	Tues 21-Oct	Wed 22-Oct	Thurs 23-Oct	Fri 24-Oct	Sat 25-Oct	Sun 26-Oct	Mon 27-Oct	Tues 28-Oct	Wed 29-Oct	Thurs 30-Oct	Fri 31-Oct	Sat 1-Nov	Sun 2-Nov	Mon 3-Nov	Tues 4-Nov	Wed 5-Nov	Thurs 6-Nov	Fri 7-Nov	Sat 8-Nov	Sun 9-Nov	
CSB1, CSB2, CRTB1	BLINDING	Brefni																																
	FRP - DAY	Brefni																																
	FRP - NIGHT	Brefni																																
	POUR - DAY	Brefni																																
	CURE - DAY	Brefni																																
	CURE - NIGHT	Brefni																																
	BACKFILL - DAY	Brefni																																
	BACKFILL - NIGHT	Brefni																																
PILE CAPS PC2a, PC2b	BLINDING POUR - AM	Brefni																																
	Pile Caps - FRP - DAY	Brefni																																
	Pile Caps - FRP - NIGHT	Brefni																																
	Pile Caps - POUR - PM	Brefni																																
	Cure - DAY	Brefni																																
	Cure - NIGHT	Brefni																																
	Backfilling / Block Reinstatement - DAY	Brefni																																
	Backfilling / Block Reinstatement - NIGHT	Brefni																																
Stack	Ground Investigation																																	
	Drill rig to install boreholes at stack	Stantec																																
WBF#3 Discharge area																																		
Main Trench	Wall FRP	Brefni																																
	Scaffold at service tunnel	Brefni																																
	Demo service tunnel	Brefni																																