

CHEROKEE CABLEVISION

Q2 2026 Updates

Cherokee Fiber Build Update

Phase 1 & Phase 2 - Completed

Yellow Hill, Wolfetown, Painttown, Big Y

Customer Status Breakdown:

- 3,168 Total Serviceable Addresses
- Installed: 871 Customers
- Open Orders/Scheduling: 57 Customers

★ **906 Orders**

★ **\$95,216.00 MRC**

Phase 3 & Phase 4 - In Progress

Birdtown, Whittier/3200 Acre

Whittier

- ALL NCDOT Permit/Amendment Approvals received for changes made to Whittier.
- 4 Buried crews - making good progress
 - Crew 1: Wrapping up Ela Heights and moving to Holly Mtn Top
 - Crew 2: Finished Tarhelia Heights, then went over to Shoal Creek Rd this week.
 - Planning to wrap up Shoal Creek this week, then moving to Riverside Dr.
 - Crew 3: Bryson City Rd and Hut
 - Crew 4: Bryson City Rd and Hut - Going to meet crew 3 in the middle
 - Once completed they are moving to Brook Rd and Old Revis Rd
- Camp Creek locates called in

Birdtown

- 4 aerial crews currently working
- Transport 288- Just got strand up going towards first cabinet.
- Waiting for some buried to get done
- 2 permits that went in for NCDOT- currently under review- should hear back within a week or so

