PROPERTY INSPECTION REPORT



Paris Pressley REI Cell: 404-617-4973 Email: info@ppinspect.com Website: www.ppinspect.com



6584 Aria Village Dr. Sandy Springs, GA.

Inspection Date: Jul 31, 2021

This confidential report is prepared exclusively for:

Tara Milligan

Prepared By:

PPREI

Report Number:

1599

Inspector: Paris Pressley

Real estate agent/Broker:

Report Overview

CONVENTIONS USED IN THIS REPORT

REPORT SECTION - Condition Terms:

SATISFACTORY: Indicates the component is functionally consistent with its original purpose but may show signs of normal wear and tear and deterioration.

MARGINAL: Indicates the component will probably require repair or replacement anytime within five years.

POOR: Indicates the component will need repair or replacement now or in the very near future.

SUMMARY SECTION CATEGORIES:

MAJOR CONCERNS: Significant item(s) that have failed or have potential of failing soon. Systems or components that are considered significantly deficient.

MONITOR: Item(s) that should be monitored to see if conditions worsen.

SAFETY HAZARD: Item(s) or conditions that are unsafe and in need of prompt attention.

Maintenance: Items that have reached or are reaching their normal life expectancy or show indications that they may require repair or replacement anytime during the next five (5) years.

THE SCOPE OF THE INSPECTION

Please note that this is a visual inspection. All components designated for inspection in the Standards of Practice are inspected, except as may be noted in the "Limitations of Inspection" sections within this report. It is the goal of the inspection to put a home buyer in a better position to make a buying decision. Not all improvements will be identified during this inspection. Unexpected repairs should still be anticipated. The inspection should not be considered a guarantee or warranty of any kind. Please refer to the pre-inspection contract for a full explanation of the scope of the inspection.

BUILDING DATA

Approximate Age:	2019
Style:	Single Family
Main Entrance Faces:	North
State of Occupancy:	Unoccupied but furnished
Weather Conditions:	Sunny
Recent Rain:	No
Ground Cover:	Dry
Temperature:	89

THE HOUSE IN PERSPECTIVE

Well Built /Defects, Numerous Repair

Report Summary

This summary is not the entire report. The complete report may include additional information of concern to the client. It is recommended that the client read the complete report.

This inspection is for water damage information, water intrusion, repairs needed after water intrusion, construction defects and builder's defects.

Page 3 of 25

Major Concerns

Grounds

The front walkway to the townhouse door entry slopes toward the front door and can cause rain water to drain to the front of the building and into the soils. Over time, soil saturation can cause erosion at and under the building foundation and differential settliting can take place under certian conditions (builder check the code).

The front plant bed does not have the proper grading and slope away from foundation can cause differential settling due to soil saturation from rain over time (soil slope should be 6 inches for the first 10 feet away from the foundation)(builder check the code).

Electrical

Where water flowed from one level down through the floor there can be ceiling light fixture damage, ceiling fan damage, doorbell chime damage ...

Room1

1st floor: There are dry water stains at the front exterior sheathing at the left side of the front room (builder verify cause of stains and correct). Builder check brick veneer, all windows, flashing and roof system above these areas. There is wood sub floor engineered structural board surrounded by the concrete floor in the 1st floor closet (can attract termites if not treated). Verify why plywood was placed in the closet when the townhouse was built. 1st floor is supposed to be concrete (is there something needing access under the floor requiring a removable floor utilities under the floor, pipes?).

There is a floor truss (under the main level) that is missing a joist hanger above the stairs at the 1st level beam at the stair opening.

Room2

2nd Level: Dry water stains at exterior wall sheathing at the left corner area of the great room south wall (builder verify any water intrusion and or leaks have been found and repaired before closing wall and finishing).

Interior

It is advised that if any water got into any smoke alarms or CO detectors they shall be replaced with new ones. Verify no water got into fireplace controls.

Potential Safety Hazards

Plumbing

There is a open waste pipe rising out of the kitchen floor that has not been capped off (can let sewer gas, methane gas and radon gas into the living space under certain conditions).

Kitchen

There is a open waste pipe rising out the kitchen floor that has not been capped off (can let methane, radon and sewer gas into the living space).

Bathroom2

3/4 bath: The sink waste pipe is not capped off at the wall.

Bathroom3

Master toilet drain pipe not properly capped

Items to Monitor

Plumbing

Verify no drain pipes are leaking in the 3rd floor ceiling (see dry water stains on roof trusses).

Heating

HVAC wall thermostat controls may have had water intrusion at the floors receiving water damage (it is advised to replace any controls where water penetration suspected).

Kitchen

Due to the kitchen being gutted, it is advised to have professional contractors of each trade complete walls, floors and sheetrock and professional installers for all cabinets, counters and appliances. It is advised to verify no water got into the refrigerator controls.

Room2

2nd Level: After all repairs have been completed and no work needing to be done, the home should inspected by a Certified Master R5 Home Inspector.

Maintenance

Page 4 of 25

Grounds

The driveway to the garage has a broken corner section at the street (can cause additional damage if not repaired or continued driving onto).

Could not verify there are drainage openings in the retaining wall at the front of the townhouse at the left side of the front door. Ground water can build up in the soils, create hydrostatic pressure that can cause water to seep into the building under certain conditions.

There are missing anti siphon devices at exterior hose bibs (can let contaminated water back into the drinking water under certain conditions.

Exterior

Could not verify there are proper weep holes and plastic or rubber flashing located or installed in the brick veneer near the bottom course at various areas (lets in air and moisture to drain out (builder verify).

The gutter downspout pours into the soil at the front of the building can saturate soil, cause soil erosion and cause foundation settling under certain conditions (should be routed 3 feet away).

Window screens not installed. There is defective caulk at the bottoms of the window seals resting on the brick at the upper level can let water under window seal. Verify the metal cladding wrapped around the bottom window seals do not have open ends and allowing water intrusion into the openings and into the wall space at all windows. Cannot verify there is flashing installed where the wood beams traveling over windows in the brick veneer. Defective paint on windows at the roof tops.

The AC unit at the rear of the townhouse was placed more to the right neighbors driveway path (shall not encroach into the path or over the property line).

Roof

Based on a inspection of the roofs on this building, the plumbing pipe flashing may be installed on tiop of the shingles and face nailed (nails can extract over time and cause leaks and water can get under the sides of the flashing and penetrate nail holes. There should no nails in the bottom flange of the flashing exposed and where they are placed on the side flange shall be covered with shingles.

The roof patio floor slopes to the building and not to the drains near the exterior parapet. Can cause water buildup in the corner and at the wall (can cause water intrusion at the wall and floor under certain conditions).

The roof patio drain pipes pass through the 3rd floor ceiling and out the side of the building and are not turned down with a piece of PVC elbow (can allow water to drain back onto the pipes and to the wall or siding and into the wall).

There is a hump noted in the roof deck at the front side caused by a roof truss placed too much forward during installation.

Builder verify the roof top patio parapet walls flashing does not have sharp metal corners that are a safety hazard. Verify the flashing where the parapet walls end at the roof shingles are pouring water back under the flashing and into the walls and under the roof.

Plumbing

Builder verify all PVC drain pipe in the 3rd floor ceiling has been properly glued together and no leaks. There are missing pieces of pipe insulation at the 1st floor front exterior wall where the front hose faucet is located and exterior wall (verify pipe insulation is installed before insulation is installed and sheetrock installed.

Heating

There are crushed air ducts above the attic traveling through a opening above a interior wall that are crushed (can reduce airflow, restrict airflow to rooms served). Builder verify and correct). Several air return and air send vent covers are bent and damaged.

Cooling

The AC unit at the rear of the building was installed encroaching the right neighbor's driveway path shall be in line with the wall and no further.

Kitchen

The kitchen cabinets, counter tops and components have been removed. The sub floor has been damaged from floor covering removal. Verify no water got into the exhaust fan controls area.

Laundry

Washer drain pan missing.

Room2

2nd Level: The main level sub floor has been damaged from floor covering removal. There are squeaks and pops noted in the sub floor at some areas (builder advised to check floor for squeaks and re-screw). Where water flowed from the upper level into the ceiling of the main level there may be water damage to light fixtures, ceiling fans and other electronic control devices (thermostats, low voltage panels, doorbell box...).

Page 5 of 25

Room3

There are dry water stains on the exterior wall sheathing below the windows at the south side of the building (builder verify window seal metal cladding is water tight, closed on ends and solid caulk bead. The metal window cladding appears to be open at the ends of the window seals where there are stains on the sheathing seen from inside the room. There is openings in the caulk bead at the window seals at the 3rd level.

There are some dry water stains on the ceiling trusses where drain pipes pass over and under roof deck floor. Builder verify there are no pipes leaking and no roof leaks above.

Bathroom1

1st floor bath: Toilet and vanity have been removed. Builder verify no water got into the exhaust fan and light fixture (water can cause damage).

Bathroom3

Master bath: Exhaust fan duct has too many turns in the attic (exhaust ducts should have the straightest runs as possible to get maximum air exhaust to the outside). Fixtures removed at the master.

Interior

Builder verify all wood sub floors are screwed where there is popping before new flooring has been installed. Verify if there will be a need for building permits for the water restoration project. Contact the city or county building department to verify if permits are needed or not. The state of Georgia says contractors shall provide a 12 month warranty on all work complete.

It is advised to hire a certified R5 master home inspector to inspect all repairs after work is completed

Grounds

Service Walks	
Material	Concrete Flagstone Gravel Brick Other
Condition	Satisfactory Marginal Poor Trip hazard Typical cracks Settling cracks
Stoops/Steps	
Material	Concrete Wood Railing/Balusters recommended
Condition]Satisfactory 🔄 Marginal 🔄 Poor 🔄 Safety Hazard 🔄 Uneven risers 🔄 Rotted 🔄 Cracked 🔳 Settled
Deck/Balcony	
Material	Wood Metal Composite Railing/Balusters recommended
Condition	Satisfactory Marginal Poor Wood in contact with soil
Finish	Treated 🔳 Painted/Stained 🗌 Patched 🗌 Safety Hazard 🗌 Improper attachment to house 🗌 Railing loose
Fence/Wall	
Туре	Brick Block Wood Metal Chain Link Rusted Vinyl N/A
Condition	Satisfactory Marginal Poor Loose Blocks/Caps Typical cracks
Gate	N/A Satisfactory Marginal Poor Planks missing/damaged Operable: Yes No
Driveway/Parkin	
Material	Concrete Asphalt Gravel/Dirt Brick Other
Condition	Satisfactory Marginal Poor Settling Cracks Typical cracks Trip hazard Fill cracks
Landscaping affe	ing foundation
Negative Grade	East West North South Satisfactory Wood in contact with/improper clearance to soil
	Recommend window wells/covers Trim back trees/shrubberies Recommend additional backfill
Retaining wall	
Material	Brick Concrete Concrete block Railroad ties Timbers Other
Condition	Satisfactory Marginal Poor Safety Hazard Leaning/cracked/bowed Drainage holes recommended
Hose bibs	
Condition	Satisfactory Marginal Poor Operable: Yes No Anti-siphon valve Yes No

Page 6 of 25

Ground General Comments:

Major Concern:

The front walkway to the townhouse door entry slopes toward the front door and can cause rain water to drain to the front of the building and into the soils. Over time, soil saturation can cause erosion at and under the building foundation and differential settliting can take place under certian conditions (builder check the code).

The front plant bed does not have the proper grading and slope away from foundation can cause differential settling due to soil saturation from rain over time (soil slope should be 6 inches for the first 10 feet away from the foundation)(builder check the code).

Maintenance:

The driveway to the garage has a broken corner section at the street (can cause additional damage if not repaired or continued driving onto).

Could not verify there are drainage openings in the retaining wall at the front of the townhouse at the left side of the front door. Ground water can build up in the soils, create hydrostatic pressure that can cause water to seep into the building under certain conditions.

There are missing anti siphon devices at exterior hose bibs (can let contaminated water back into the drinking water under certain conditions.

Grounds Pictures



Walkway slopes to doorway/poor grading

Soil has poor slope holds roof water

No drainage holes



Poor soil grade and slope front plant bed

Driveway has broken corner at the street

Bottom step blocks drainage from soil

Exterior

Add Chimney

Page 7 of 25

Gutters/Scuppe	rs/Eavestrough
Material Extension need	Copper Vinyl/Plastic ■ Galvanized/Aluminum Leaking Corners Joints Hole in main run ed North ■ South East West
Condition	Satisfactory Marginal Poor Rusting Downspouts needed Recommend repair Needs cleaning
Siding	
Material	Stone Slate Block/Brick Fiberboard Fiber-cement Stucco Wood Asphalt Metal/Vinyl
Condition	Satisfactory Marginal Poor Recommend Repair/Painting
Trim	
Material	Wood Fiberboard Aluminum/Steel Vinyl Stucco Other
Condition	Satisfactory Marginal Poor Recommend Repair/Painting Damaged wood
Fascia	
Material	Wood Fiberboard Aluminum/Steel Vinyl Stucco Other
Condition	Satisfactory Marginal Poor Recommend Repair/Painting Damaged wood
Caulking	
Condition [Satisfactory Arginal Poor Recommend around windows/doors/masonry ledges/corners/utility penetrations
Windows	
Material Condition	Wood Metal Vinyl Aluminum/Vinyl Clad Screens Not Installed Glazing Compound/Caulk needed Satisfactory Marginal Poor Failed/Fogged Insulated Glass Wood rot Recommend Repair/Painting
Slab-On-Grade/	Foundation
Foundation Wal	🛛 🗌 Concrete block 🔳 Poured concrete 🗌 Post-Tensioned concrete 🔳 Not Visible 🗌 Other
Condition	Satisfactory Marginal Monitor Have Evaluated Not Evaluated
Concrete Slab	N/A Not Visible Satisfactory Marginal Monitor Have Evaluated
Service Entry	
Service Entry	Underground Overhead Weather head/mast needs repair Overhead wires too low
Condition	Satisfactory Marginal Poor
Exterior recepta	
GFCI present	Yes No Operable: Yes No Safety Hazard Reverse polarity Open ground(s)
Building(s) Exte	erior Wall Construction
Туре	Not Visible Framed Masonry Other Door condition: Satisfactory
Exterior Door	
Main Entrance	Weatherstripping: Satisfactory Door condition: Satisfactory
Patio	Weatherstripping: Satisfactory Door condition: Satisfactory
Rear door	Weatherstripping: Door condition:
Other door	Weatherstripping: Satisfactory Door condition: Satisfactory
Other	bor condition. Substactory
Exterior A/C - H	leat pump # 1
Unit #1	Location Rear of Building
	Brand: Lennox Model #: General Approx Age:2+
Condition	Satisfactory Marginal Poor Cabinet/housing rusted
Energy source	Electric Gas Other
Unit type	Air cooled Water cooled Geothermal Heat pump
Outside Disconn	Yes No Improperly sized fuses/breakers Maximum fuse/breaker rating (amps):40 Fuses/Breakers installed (amps):
Level Yes	No Recommend re-level unit Improper Clearance (air flow) Yes No Insulation Yes No Replace
Condenser Fins	Damaged Need cleaning Damaged base/pad Damaged Refrigerant Line
Condition	Satisfactory Marginal Poor Cabinet/housing rusted Improper Clearance (air flow) Yes No

Exterior General Comments:

Maintenance:

Could not verify there are proper weep holes and plastic or rubber flashing located or installed in the brick veneer near the bottom course at various areas (lets in air and moisture to drain out (builder verify).

The gutter downspout pours into the soil at the front of the building can saturate soil, cause soil erosion and cause foundation settling under certain conditions (should be routed 3 feet away).

Window screens not installed. There is defective caulk at the bottoms of the window seals resting on the brick at the upper level can let water under window seal. Verify the metal cladding wrapped around the bottom window seals do not have open ends and allowing water intrusion into the openings and into the wall space at all windows. Cannot verify there is flashing installed where the wood beams traveling over windows in the brick veneer. Defective paint on windows at the roof tops.

The AC unit at the rear of the townhouse was placed more to the right neighbors driveway path (shall not encroach into the path or over the property line).

Cannot verify proper weep holes in veneer



Gaps @ window seal caulk & openings @ ends



Roof

ROOT VISIDILITY					
	None		🔳 Partial	Unable to walk on tile	Unable to walk on roof
Inspected From	า				
	Roof	Ladder at	t eaves 📃	Ground 🗌 With Binocul	ars

Exterior Pictures

Page 9 of 2	25					
Style of Ro	of Roof # 2	✓ N/A	Roof # 3 🔽 N/A	Roof #	4 🔽 N/A	
Roof # 1 P	Pitch Steep	Layers 1 Age 2019	Location South	Style Gable	Type Asphalt shir	igles
Ventilation	n System					
	Soffit	🗖 Ridge 🔄 Gable	🗌 Roof 🔄 Turbir	ne 🗌 Powered 🗌	Other	
Flashing						
Material	🗌 Not Visib	le 🔳 Galv/Alum 🗌	Asphalt 🗌 Copper	r 🗌 Foam 🗌 Rubber	Lead I	Painted sheet metal
Condition	Marginal	Rusted	Missing 🗌 Separa	ted from chimney/roof	Recommend	d Sealing
Skylights						
Condition	N/A	Cracked/Broker	Satisfactory	Marginal	Poor	
Plumbing \	Vents					
Condition	Satisfacto	ory 📃 Marginal	Poor		Not Visible	Not Present
Roof Genera	al Comments:					

Maintenance:

Based on a inspection of the roofs on this building, the plumbing pipe flashing may be installed on tiop of the shingles and face nailed (nails can extract over time and cause leaks and water can get under the sides of the flashing and penetrate nail holes. There should no nails in the bottom flange of the flashing exposed and where they are placed on the side flange shall be covered with shingles.

The roof patio floor slopes to the building and not to the drains near the exterior parapet. Can cause water buildup in the corner and at the wall (can cause water intrusion at the wall and floor under certain conditions).

The roof patio drain pipes pass through the 3rd floor ceiling and out the side of the building and are not turned down with a piece of PVC elbow (can allow water to drain back onto the pipes and to the wall or siding and into the wall).

There is a hump noted in the roof deck at the front side caused by a roof truss placed too much forward during installation.

Builder verify the roof top patio parapet walls flashing does not have sharp metal corners that are a safety hazard. Verify the flashing where the parapet walls end at the roof shingles are pouring water back under the flashing and into the walls and under the roof.

Roof Pictures



Floor slopes to the interior corner

Drain pipe not turned down can drain back.

Pipes should have a elbow.



Garage/Carport ADD
Туре
🗌 None 🔄 Attached 🗌 Detached 📄 1-Car 📄 2-Car 🔄 3-Car 🔄 4-Car
Automatic Opener
Yes Operable Inoperable
Safety Reverse
Operable Inoperable Need(s) adjusting Safety hazard Photo eyes and pressure reverse tested
Roofing
Same as house Approx. age: Approx. layers: Type
Gutters/Eavestrough
Condition Same as house Satisfactory Marginal Poor
Siding
Material Same as house Wood Metal Vinyl Stucco Masonry Slate Fiberboard Fiber Cemer
Condition Satisfactory Marginal Poor Recommend Repair/replace Recommend painting
Trim
Material Same as house Wood Aluminum Vinyl
Condition Satisfactory Marginal Poor Recommend Repair/replace Recommend painting
Floor
Material Concrete Gravel Asphalt Dirt Other
Condition 📄 Satisfactory 🗌 Typical cracks 🗌 Large settling cracks 🗌 Recommend evaluation/repair 🗌 Safety hazard
Burners less than 18" above floor Yes No N/A
Sill Plates
Condition 🔳 Not Visible 🔄 Floor level 🔄 Elevated 🔄 Rotted/Damaged 🔄 Recommend repair
Overhead Door(s)
Material Wood Fiberglass Masonite Metal Composite Recommend repair
Condition Satisfactory 🗌 Hardware loose 🗌 Safety Cable Recommended 🗌 Weatherstripping missing/damaged 🗌 Loos
Exterior Service Door
Condition Damaged/Rusted Satisfactory Marginal Poor
Electrical Receptacles
Reverse polarity Yes No Open ground Yes No Safety Hazard
GFCI Present Yes No Operable: Yes No Handyman/extension cord wiring Recommend GFCI Receptacles

Page 11 of 25				
Fire Separation	n Walls & Ceiling	Present	Missing	
Condition	Satisfactory	Recommend rep	oair 🔄 Holes walls	s/ceiling Safety hazard(s)
Moisture Stains	Present Yes	No	Typical Cracks	Yes No
Fire door	Not verifiable	Not a fire door	Needs repair	Satisfactory
Auto closure	N/A	Satisfactory	Inoperative	Missing

Electrical				
Main panel				
Location Garage	Condition Satisfactory Marginal Poor Adequate Clearance to Panel Ves No			
Amperage/Voltage	🗌 Unknown 🔄 60 amp 🔄 100 amp 🔄 125 amp 🗌 150 amp 🔳 200 amp 🗌 400 amp 🔳 120v/240v			
Breakers/Fuses	Breakers Fuses Appears grounded Yes No Not Visible			
GFCI breaker	Yes No Operable: N/A Yes No AFCI breaker Yes No Operable: N/A Yes No			
Main wire	Copper Aluminum Not Visible Double tapping Condition Satisfactory Marginal Poor			
Branch wire	Copper Aluminum Not Visible Solid Branch Aluminum Wiring Safety Hazard			
Branch wire condition	Satisfactory Poor Recommend electrician evaluate/repair			
	🗌 Knob/Tube 🗌 Double tapping 📄 Wires undersized/oversized breaker/fuse 📄 Panel not accessible			
	Not evaluated Reason:			

Electrical General Comments:

Major Concern:

Where water flowed from one level down through the floor there can be ceiling light fixture damage, ceiling fan damage, doorbell chime damage ...

Plumbing

Water service
Main shut-off location: Driveway area
Water entry piping 📃 Not Visible 📃 Copper/Galv 🔳 PVC Plastic 🔳 CPVC Plastic 🗌 Polybutylene Plastic 🔲 PEX Plastic 🗌 Lead
Lead other than solder joints Yes No Unknown Service entry
Visible water distribution piping Copper Galvanized PVC Plastic CPVC Plastic Polybutylene Plastic PEX Plastic Not Visible
Condition Satisfactory Marginal Poor Flow Satisfactory Marginal Poor
🗌 Water pressure over 80 psi 🔄 Recommend plumber evaluate 📃 Recommend pressure regulator box
Pipes Supply/Drain Corroded Leaking Valves broken/missing Dissimilar metal Cross connection: Yes No Not Visible Not Visible
Drain/Waste/Vent pipe Copper Cast iron Galvanized PVC ABS Brass Polyethylene Not Visible Condition Satisfactory Marginal Poor Support/Insulation N/A Type:
Traps proper P-Type Set Set Stisfactory Marginal Poor
Interior fuel storage system N/A Yes No Leaking: Yes No
Gas entry piping N/A Copper Brass Black iron Stainless steel CSST Not Visible
Condition Satisfactory Marginal Poor Recommend plumber evaluate
Water heater
Brand Name: A O Smith Capacity: 50x2 Approx. age: 2019
Type Gas Electric Oil LP Other
Combustion air venting present N/A Yes No Seismic restraints needed N/A Yes No
Relief valve 🔲 Yes 🗌 No Extension proper: 🔳 Yes 🗌 No 🗌 Missing 🗌 Recommend repair 🗌 Improper material
Vent pipe 🔹 N/A 🗌 Satisfactory 🗌 Pitch proper 🗌 Improper 🗌 Rusted 🗌 Recommend repair
Condition Satisfactory Marginal Poor
Plumbing General Comments:
Safety Hazard:
There is a open waste pipe rising out of the kitchen floor that has not been capped off (can let sewer gas, methane gas and radon gas into the living space under certain conditions).
Item to Monitor:
Verify no drain pipes are leaking in the 3rd floor ceiling (see dry water stains on roof trusses).
Maintenance:
Builder verify all PVC drain pipe in the 3rd floor ceiling has been properly glued together and no leaks. There are missing pieces of pipe insulation at the 1st floor front exterior wall where the front hose faucet is located and exterior wall (verify pipe insulation is installed before insulation is installed and sheetrock installed

Plumbing Pictures





Missing anti siphon devices at hose faucets

Filter



Verify no pipes are leaking

Heating Remove Heating system Unit #1 Brand name: Lennox **Location** Attic System condition Satisfactory Marginal Poor Recommended HVAC technician examine Approx. age: 2019 **Energy source** Gas Electric Oil LP Solid fuel Other Belt drive Direct drive Gravity Central system Floor/wall unit Warm air system **Heat exchanger** N/A Sealed Not Visible Visual w/mirror Flame distortion Rusted Carbon/soot buildup Carbon monoxide N/A Detected at plenum Detected at register Not tested Combustion air venting present N/A Yes No Normal operating and safety controls observed Controls Disconnect: Yes No 🗌 Metal duct 🔳 Insulated flex duct 🔳 Cold air returns 🔳 Duct board 🗌 Asbestos-like wrap 🗌 Safety Hazard Distribution N/A Satisfactory Rusted Improper slope Safety hazard Recommend repair Not Visible **Flue piping** N/A Standard Electrostatic Satisfactory Needs cleaning/replacement Missing Electronic not tested Proper operation: Yes No No Not tested When turned on by thermostat Fired Did not fire **Heat pump** N/A Supplemental electric Supplemental gas Water/Sand Observed: Yes No No Sub-slab ducts □ N/A Satisfactory Marginal Poor

Heating General Comments:

 Λ/C | Init #1

Item to Monitor:

HVAC wall thermostat controls may have had water intrusion at the floors receiving water damage (it is advised to replace any controls where water penetration suspected).

Maintenance:

There are crushed air ducts above the attic traveling through a opening above a interior wall that are crushed (can reduce airflow, restrict airflow to rooms served). Builder verify and correct). Several air return and air send vent covers are bent and damaged.

Heating Pictures



Cooling System

Heat Fullip - A/C Olitt #1					
Brand Name: Lennox	Location: Rear	Approx. age: 2019 Central system Wall unit			
Evaporator coil Satisfactory	Not Visible Needs cleaning	Damaged			
Refrigerant lines Leak/Oil present	t 📃 Damage 🛛 🗌 Insulation missing	Satisfactory			
Condensate line/drain 🔳 To exterio	r 📃 To pump 🔄 Floor drain	Other			
Secondary condensate line/drain Pres	sent: Yes No Needed: Yes	No Primary pan appears clogged			
	Recommend technician evaluat	e			
Operation Differential: Yes	Operation Differential: Yes				
condition Satisfactory Marginal Poor Recommend HVAC technician examine/clean/service					
Cooling General Comments:					
Maintenance:					
The AC unit at the rear of the building was	installed encroaching the right neighbor's dr	iveway path shall be in line with the wall and no further.			
condition Satisfactory Marginal Cooling General Comments: Maintenance:		cian examine/clean/service			

Cooling Pictures



Kitchen

ADD Kitchen

Countertops				
Condition	Satisfactory Marginal	Recommend repair/caulking	g	
Cabinets				
Condition	Satisfactory Marginal	Recommend repair/caulking	g	
Plumbing				
Faucet Leaks	Yes No Pipes leak/corr	roded Yes No Functio	onal drainage Satisfactory	Marginal Poor
Sink/Faucet	Satisfactory Corroded Chipped	Cracked Need repair	unctional flow Satisfactory	Marginal Poor
Walls & Ceiling				
Condition	Satisfactory Marginal	Poor Typical cracks	Moisture stains	
Heating/Coolin	g Source Yes No			
Floor				
Condition	Satisfactory Marginal	Poor Sloping	Squeaks	
Appliances				
Disposal	N/A Operable: Yes No	Not tested Trash Compacto	r 🗌 N/A Operable: 🔤 Yes	No Not tested
Dishwasher	N/A Operable: Yes No	Not tested Exhaust fan	N/A Operable: Yes	No Not tested
Range	N/A Operable: Yes No	Not tested Refrigerator	N/A Operable: Yes	No Not tested
Oven	N/A Operable: Yes No	Not tested Microwave	N/A Operable: Yes	No Not tested
Range/Oven	Gas Electric	Cooktop	N/A Operable: Yes	No Not tested
Other			Operable: Yes	
Dishwasher airgap Yes No Dishwasher drain line looped Yes No Receptacles present Yes No Operable: Yes No				
GFCI	Yes No Operable: Yes	No Recommend GFCI Rece	eptacles: Yes No Pote	ential Safety Hazard(s)
Open ground/R	everse polarity: 🔤 Yes 🔄 No 📃 Pote	ntial Safety Hazard(s)		

Kitchen General Comments:

Safety Hazard:

There is a open waste pipe rising out the kitchen floor that has not been capped off (can let methane, radon and sewer gas into the living space).

Item to Monitor:

Due to the kitchen be gutted it is advised to have professional contractors of each trade complete walls, floors and sheetrock and professional installers for all cabinets, counters and appliances. It is advised to verify no water got into the refrigerator controls.

Maintenance:

The kitchen cabinets, counter tops and components have been removed. The sub floor has been damaged from floor covering removal. Verify no water got into the exhaust fan controls area.

Kitchen Pictures



Laundry

Laundry				
Faucet leaks Yes No Pipes leak Yes No Not Visible	ross connections Yes INO Potential Safety Hazard			
Heat source present Yes No	Room vented Yes No			
Dryer vented N/A Nall Ceiling Floor Not venter	ed 🔲 Plastic dryer vent not recommended			
Not vented to exterior Recommend repair	Safety hazard			
Electrical Open ground/reverse polarity: Yes No Safet	y Hazard			
GFCI present Yes No Operable: Yes No Recommend GFCI Receptacles: Yes No				
Appliances Water heater Furnace/Boiler Washer:	Yes No Dryer: Yes No			
Washer hook-up lines/valves Satisfactory Leaking Corr	roded 🗌 Not Visible			
Gas Shut-off Valve: N/A Yes No	needed Safety Hazard Not Visible			

Page	17	of	25

Laundry General Comments:

Maintenance:

Washer drain pan missing.

Rooms

Location: 1st Level Type: Bedroom, Hall
Walls & Ceiling Satisfactory Marginal Poor Typical cracks Damage
Moisture stains Yes No Where: Wall sheathing
Floor Satisfactory Marginal Poor Squeaks Slopes Tripping hazard
Electrical Operable: Yes No Switches: Yes No Operable Receptacles: Yes No Operable
Open ground/Reverse polarity: Yes No Safety Hazard Cover plates missing Holes: N/A Doors Walls Ceilings
Heating source present Yes No Not visible Egress restricted N/A Yes No
Doors 🔄 Satisfactory 🔄 Marginal 🔄 Poor 🔄 Cracked glass 📄 Evidence of leaking insulated glass 📄 Broken/Missing hardware
Windows 🔳 Satisfactory 🗌 Marginal 🔄 Poor 📄 Cracked glass 📄 Evidence of leaking insulated glass 📄 Broken/Missing hardware
Ceiling fan 🔄 N/A 🔄 Satisfactory 🔄 Marginal 🔄 Poor 🔳 Recommend repair/replace
Rooms General Comments:


Major Concern:

1st floor: There are dry water stains at the front exterior sheathing at the left side of the front room (builder verify cause of stains and correct). Builder check brick veneer, all windows, flashing and roof system above these areas. There is wood sub floor engineered structural board surrounded by the concrete floor (can attract termites if not treated). Verify why plywood was placed in the closet when the townhouse 1st floor is supposed to be concrete (is there something needing access under the floor requiring a removable floor, utilities under the floor, pipes?).

There is a floor truss (under the main level) that is missing a joist hanger above the stairs at the 1st level beam at the stair opening.

Rooms Pictures





Wood sub floor in concrete floor 1st level

Truss supported @ top cord only/need hange

Room 2

Room	
Location: Main Level/2nd Level	Type: Great Room, Dining
Walls & Ceiling Satisfactory Marginal Poor	Typical cracks 🔳 Damage
Moisture stains Yes No Where:	
Floor Satisfactory Marginal Poor	Squeaks Slopes Tripping hazard
Electrical Operable: Yes No Switches:	Yes No Operable Receptacles: Yes No Operable
Open ground/Reverse polarity	r: 🔄 Yes 🔳 No 🔄 Safety Hazard 🔅 Cover plates missing
Heating source present Yes No Holes: Doors Wa	alls Ceilings Bedroom Egress restricted N/A Yes No
Doors Satisfactory Marginal Poor Cracked glass	Evidence of leaking insulated glass Broken/Missing hardware
Windows Satisfactory Marginal Poor Cracked glass	Evidence of leaking insulated glass Broken/Missing hardware
Ceiling fan N/A Satisfactory Marginal Poo	r 🔲 Recommend repair/replace
Room 2 General Comments:	
Major Concern:	
2. All sevel Discovery of the set of a structure likely set in a set of the second second second set of the second s	a fith a support we are sufficiently (build an usual for any support in the size and an local su

2nd Level: Dry water stains at exterior wall sheathing at the left corner area of the great room south wall (builder verify any water intrusion and or leaks have been found and repaired before closing wall and finishing).

Item to Monitor:


2nd Level: After all repairs have been completed and no work needing to be done, the home should inspected by a Certified Master R5 Home Inspector.

Maintenance:

2nd Level: The main level sub floor has been damaged from floor covering removal. There are squeaks and pops noted in the sub floor at some areas (builder advised to check floor for squeaks and re-screw). Where water flowed from the upper level into the ceiling of the main level there may be water damage to light fixtures, ceiling fans and other electronic control devices (thermostats, low voltage panels, doorbell box...).

Room2 Pictures





Verify no water intrusion to light fixtures

Sub floor damaged from flooring removal

Dry water stains at exterior wall sheathing

Room 3


Room	
Location: 3rd Level	Type: Hall, Bedrooms
Walls & Ceiling Satisfactory Marginal Poor	🗌 Typical cracks 🔳 Damage
Moisture stains Yes No Where:	
Floor Satisfactory Marginal Poor	Squeaks Slopes Tripping hazard
Electrical Operable: Yes No Switches:	Yes No Operable Receptacles: Yes No Operable
Open ground/Reverse polar	rity: Yes No Safety Hazard Cover plates missing
Heating source present Yes No Holes: Doors	Walls Ceilings Bedroom Egress restricted N/A Yes No
Doors Satisfactory Marginal Poor Cracked gla	ass 🗌 Evidence of leaking insulated glass 🗌 Broken/Missing hardware
Windows Satisfactory Marginal Poor Cracked gla	ass 🗌 Evidence of leaking insulated glass 📄 Broken/Missing hardware
Ceiling fan N/A Satisfactory Marginal P	oor Recommend repair/replace
Room 3 General Comments:	
Maintenance:	

There are dry water stains on the exterior wall sheathing below the windows at the south side of the building (builder verify window seal metal cladding is water tight, closed on ends and solid caulk bead. The metal window cladding appears to be open at the ends of the window seals where there are stains on the sheathing seen from inside the room. There is openings in the caulk bead at the window seals at the 3rd level.

There are some dry water stains on the ceiling trusses where drain pipes pass over and under roof deck floor. Builder verify there are no pipes leaking and no roof leaks above.

Room3 Pictures







Gaps in caulk, cladding open at ends

Mary .



Dry water stains on ceiling framing

Bathroom 1

Location: 1st Floor Type: 3/4
Sinks Faucet leaks: Yes No Pipes leak: Yes No
Tubs N/A
Showers 🗌 N/A Faucet leaks: 🗌 Yes 🔳 No Pipes leak: 🗌 Yes 🗍 No 🔳 Not Visible
Toilet Bowl loose: Yes No Operable: Yes No Cracked bowl Toilet leaks
Shower/Tub area Ceramic/Plastic Fiberglass Masonite Other
Condition Satisfactory Marginal Poor Rooted floors Caulk/Grouting needed: Yes No
Drainage Satisfactory Marginal Poor Water flow Satisfactory Marginal Poor
Moisture stains present Yes No Walls Ceilings Cabinetry
Doors Satisfactory Marginal Poor Window None Satisfactory Marginal Poor
Receptacles present Yes No Operable: Yes No GFCI Yes No GFCI Yes No Operable: Yes No
Open ground/Reverse polarity Yes No Potential Safety Hazard Yes No Recommend GFCI Receptacles
Heat source present Yes No Exhaust fan Yes No Operable: Yes No Noisy
Bathroom 1 General Comments:
Maintenance:
1st floor bath: Toilet and vanity have been removed. Builder verify no water got into the exhaust fan and light fixture (water can cause damage).

Bathroom1 Pictures




Bathroom 2

Location: Main Level Type: 1/2
Sinks Faucet leaks: Yes No Pipes leak: Yes No
Tubs N/A
Showers N/A
Toilet Bowl loose: Yes No Operable: Yes No Cracked bowl Toilet leaks
Shower/Tub area Ceramic/Plastic Fiberglass Masonite Other
Condition Satisfactory Marginal Poor Rooted floors Caulk/Grouting needed: Yes No
Drainage Satisfactory Marginal Poor Water flow Satisfactory Marginal Poor
Moisture stains present Yes No Walls Ceilings Cabinetry
Doors Satisfactory Marginal Poor Window None Satisfactory Marginal Poor
Receptacles present Yes No Operable: Yes No GFCI Yes No Recommend GFCI Operable: Yes No
Open ground/Reverse polarity Yes No Potential Safety Hazard Yes No Recommend GFCI Receptacles
Heat source present 🔳 Yes 🗌 No Exhaust fan 🔳 Yes 🗌 No Operable: 🔳 Yes 🗌 No 🗌 Noisy
Bathroom 2 General Comments:
Safety Hazard:
3/4 bath: The sink waste pipe is not capped off at the wall.
Maintenance:
3/4 bath fixtures removed. Builder verify all repairs and installations are done by certified contractors and plumbers. There are two exhaust fan air ducts join to one air duct in attic (can restrict airflow to the outside where both fans are operating and one fan can blow back into other bath under certain

conditions).

Bathroom2 Pictures







Two exhaust fan ducts join to one at attic

Bathroom 3

Location: Master Bath Type: 3/4
Sinks Faucet leaks: Yes No Pipes leak: Yes No
Tubs N/A
Showers 🗌 N/A Faucet leaks: 🗌 Yes 🔳 No Pipes leak: 🗌 Yes 🗍 No 🔳 Not Visible
Toilet Bowl loose: Yes No Operable: Yes No Cracked bowl Toilet leaks
Shower/Tub area Ceramic/Plastic Fiberglass Masonite Other
Condition Satisfactory Marginal Poor Rooted floors Caulk/Grouting needed: Yes No
Drainage Satisfactory Marginal Poor Water flow Satisfactory Marginal Poor
Moisture stains present Yes No Walls Ceilings Cabinetry
Doors Satisfactory Marginal Poor Window None Satisfactory Marginal Poor
Receptacles present Yes No Operable: Yes No GFCI Yes No Recommend GFCI Operable: Yes No
Open ground/Reverse polarity 🗌 Yes 🔳 No Potential Safety Hazard 🗌 Yes 🔳 No 📄 Recommend GFCI Receptacles
Heat source present 🔳 Yes 🗌 No Exhaust fan 🔳 Yes 🗌 No Operable: 🔳 Yes 🗌 No 🗌 Noisy
Bathroom 3 General Comments:
Safety Hazard:
Master toilet drain pipe not properly capped
Maintenance:
Master bath: Exhaust fan duct has too many turns in the attic (exhaust ducts should have the straightest runs as possible to get maximum air exhaust to the outside). Fixtures removed at the master.

Bathroom3 Pictures



Interior

Windows/Glass
Condition Satisfactory Marginal Poor Needs Repair Representative number of windows operated Painted shut Glazing compound needed Cracked glass Hardware missing Broken counter-balance mechanism
Evidence of Leaking Insulated Glass N/A Yes No Safety Glazing Needed: Yes No Security Bars Present: Yes No Not tested Safety Hazard Test release mechanism before moving in
Fireplace 1
Location: Great RFoom
Type Gas Wood Solid fuel burning stove Electric Ventless
Material Masonry Metal insert Metal (pre-fabricated) Cast Iron
Miscellaneous Blower built-in Operable: Yes No Damper operable: Yes No Open joints or cracks in firebrick/panels should be sealed Fireplace doors need repair
Damper modified for gas operation N/A Yes No Damper missing Hearth extension adequate Yes No
Mantel N/A Secure Loose Recommend repair/replace
Physical condition Satisfactory Marginal Poor Recommend having flue cleaned and re-examined Not evaluated
Stairs/Steps/Balconies
Balconies N/A Satisfactory Marginal Have evaluated Monitor
Handrail N/A Satisfactory Marginal Poor Safety hazard Hand Rail/Railing/Balusters recommended
Stairs N/A Risers/Treads Satisfactory Marginal Poor Risers/Treads uneven Trip hazard

Page 24 of 25
Smoke/Carbon Monoxide detectors
Smoke Detector Present Yes No Operable: Yes No Not tested Recommend additional
CO Detector Present Yes No Operable: Yes No Not tested Recommend additional
Attic/Structure/Framing/Insulation
Access Stairs Pulldown Scuttlehole/Hatch No Access Closet door
Inspected from Access panel In the attic Other
Location Hallway Garage Bedroom Closet Other
Access limited by: Flooring Complete Partial None
Insulation Fiberglass Batts Loose Cellulose Foam Vermiculite Rock wool Other
Depth: 11 Recommend baffles at eaves Damaged Displaced Missing Compressed
Installed in Rafters/Trusses Walls Between ceiling joists Underside of roof deck Not Visible Recommend add insulation
Ventilation Pentilation appears adequate Recommend additional ventilation
Fans exhausted to Attic: Yes No Recommend repair Outside: Yes No Not visible
HVAC Duct 🗌 N/A 🔳 Satisfactory 🗌 Damaged 🔄 Split 📄 Disconnected 📄 Leaking 🗌 Repair/Replace 🗌 Recommend Insulation
Chimney chase IN/A Satisfactory Needs repair Not Visible
Structural problems observed Yes INO Recommend repair Recommend structural engineer
Roof structure Rafters Trusses Wood Metal Collar ties Purlins Knee wall Not Visible Other
Ceiling joists Wood Metal Not Visible Sheathing Plywood OSB Planking Rotted Stained Delaminated
Evidence of condensation Yes No Evidence of moisture Yes No Evidence of leaking Yes No
Interior General Comments:
Major Concern:
It is advised that if any water got into any smoke alarms or CO detectors they shall be replaced with new ones. Verify no water got into fireplace controls.
Maintenance:
Builder verify all wood sub floors are screwed where there is popping before new flooring has been installed. Verify if there will be a need for building

permits for the water restoration project. Contact the city or county building department to verify if permits are needed or not. The state of Georgia says contractors shall provide a 12 month warranty on all work complete.

It is advised to hire a certified R5 master home inspector to inspect all repairs after work is completed

AN INSPECTION VERSUS A WARRANTY

A home inspection is just what the name indicates, an inspection of a home...usually a home that is being purchased. The purpose of the inspection is to determine the condition of the various systems and structures of the home. While an inspection performed by a competent inspection company will determine the condition of the major components of the home, no inspection will pick up every minute latent defect. The inspector's ability to find all defects is limited by access to various parts of the property, lack of information about the property and many other factors. A good inspector will do his or her level best to determine the condition of the home. This opinion is arrived at by the best technical methods available to the home inspection industry. It is still only an opinion.

A warranty is a policy sold to the buyer that warrants that specific items in the home are in sound condition and will remain in sound condition for a specified period of time. Typically, the warranty company never inspects the home. The warranty company uses actuarial tables to determine the expected life of the warranted items and charges the customer a fee for the warranty that will hopefully cover any projected loss and make a profit for the warranty seller. It is essentially an insurance policy

The service that we have provided you is an inspection. We make no warranty of this property. If you desire warranty coverage, please see your real estate agent for details about any warranty plan to which their firm may have access.

Hello Everyone,

The owners have great concerns for how much water penetrated the building and the damage caused. I have explained that where water has entered any light fixtures, smoke alarms, control panels and appliances there can be damage to these items or the components can become defective later.

The owners also have a concern for water intrusion discovered before water damage occurred and made it clear that they do not want any work to be covered up until all original water intrusion problems have been identified and properly addressed, repaired or remedied.

Builders, contractors and installers are urged to work with the owners to get the best results or repairs done to their expectations and place high priority on quality workmanship and time management to get the repairs done in a reasonable time. They want a full professional team of workers on the job at all times to get the work completed in a expedient amount of time but quality first.

The owners have made it clear that they want all of there concerns heard and understood and expect the highest quality cooperation and results possible.

Thank You Very Much! If there are any questions about the inspection or the inspection report please let me know.

Paris Pressley Master Residential Building, Electrical, Plumbing, HVAC Inspector State of Georgia Licensed Residential Building & Home Improvement Contractor: Atlanta House Surgeons