

Our Parish-Our Future Building Project Updates

May 12, 2026: Construction Schedule



Much has happened since we last published an update. Over the next few weeks, we will resume posting Building Project Updates with three more articles planned: #7 Construction Schedule, #8: Project Costs & Fundraising, and #9: Adoration Chapel Design.

The Building Committee finalized plans with HMA Architects and Breitbach Construction in early April. Construction contracts are being signed, tuckpointing on the school is complete, and the garage has been removed. The last day of school is Friday, May 22, which clears the way for construction crews to begin their work. Before that happens, we will have a Groundbreaking Ceremony on Saturday, May 23 after the 5 PM Mass. Details for this event will be sent out soon.

Below you'll find a schedule of anticipated start dates for major steps to be taken in late May and June, how this will impact the day-to-day operations of the campus, and other general information. We've tried to be as thorough as possible and want to communicate how construction will affect parishioners, visitors, students and school families, and staff, and what adaptations or inconveniences will occur. However, we might not think of everything! The Building Committee appreciates your comments and input, particularly if we've overlooked something that you are aware of. Please contact the Parish Office or someone on the committee so we can address your concerns. We will provide dates for additional construction phases as they become available.

PHASE ONE CONSTRUCTION: May 13-June 30

Item	Dates	Expected Impact or Changes
Clean out Family Center and Move Catechesis of the Good Shepherd Materials	May 13-20	Most Family Center offices, activities and groups relocated to Parish Offices: Religious Ed, OCIA, Catechesis of the Good Shepherd, Knights of Columbus
Remove PE Equipment from Elevator Area	May 22	Reconfigure Music and PE Storage for 2026-27 school year
Family Center Second Blessings Rummage Sale	May 22 & 23	In front of Family Center
Ground Breaking-School	May 22	School Children & Families @ 2:30
Ground Breaking-Parish	May 23	Parishioners, donors, Bishop Neary, Frs. Arlie & Gabriel, Building Committee
Installing Construction Fence	May 26-29	Closure of Parking Lot until near the end of construction
Construction Trailer Delivery	May 26-29	Located on old playground area
Secure East Church Nave Entrance	May 26-29	This will close off the east entrance to the church for the duration of the project.
Removal/storage of Stations of the Cross on east Church wall	May 26-29	To avoid possible damage while construction is underway; reinstalled when major construction work is completed (Fall 2026)
Removal of Playground Equipment	May 26-29	Playground equipment will be re-installed in its permanent location across the street at a later date
Closing of Parking Lot	May 26	The only available parking will be on the streets surrounding the church. Todd St. will likely be reserved for those attending the Library Mass.
Beginning of live-streamed Mass in ground level School Library	May 31	As an option for those who typically use the elevator, a live-streamed Mass with Eucharist brought from church will be provided every Sunday at 10 AM until the new elevator and east entrance is opened.
Demolition of Church East Entrance	June 1	Closed for the duration of construction
Demolition of Family Center	June 29	Demolition is the first step in further development of our campus and future parking