

961 S. Route 83 * Elmhurst, IL 60126-4993
Phone 630-941-3555 * Fax 630-941-0294

Construction schedule – Elmhurst Library

Boiler room

September 3rd – piping, electrical and control disconnect.
September 4th, 8th and 9th – demo boiler and piping.
September 10th and 11th – set hot water boilers. Measure for flues.
September 14th through 23rd – installation of pumps, piping, electrical, and controls.
September 16th – steam boiler ships.
September 23rd – set steam boiler
September 23rd through 30th – pipe steam boiler, connect electric and controls.
October 1, 2 and 5th - Installation of boiler flues.
October 6 & 7th - Startup and commissioning of boilers

Installation of rooftop unit

Week of September 14th - Installation of roof curb
Installation of support steel for roof curb
Demo of existing ductwork
Set rooftop unit
Installation of hot water piping.
Installation of ductwork drops and connect to existing ductwork.
Installation of electrical power to rooftop unit.
Installation of controls.
Start up and commissioning of rooftop unit

Replacement of chiller

Disconnect piping, electrical power and controls to chiller.
Removal of exiting chiller and installation of new chiller.
Reconnect piping to chiller.
Installation of electrical power to chiller.
Installation of temperature controls.
Insulation of piping.
Startup and commissioning of chiller.

Sincerely,
Oak Brook Mechanical Services, Inc.
Tom Ward
Project Manager