



Progress Report

Project Name: Dual Campus Study (St. Patrick Parish with St. Malachi Oratory)

Project #: 26225

Date: September 11, 2026

Reporting Period: August 1, 2026 through August 31, 2026

Activities Undertaken During the Current Reporting Period:

This invoice covers the following consultant activities:

- Conditions Assessment Walkthrough by LGA Team with Osborn Engineering held on August 4, 2026
- Preparation of conditions assessment deliverable as a result of the walkthrough.
- Preparation of draft market feasibility report by Urban Partners.
- Planning and coordination for User Group meetings to inform the Space Usage Analysis.
- Planning and coordination for 'town hall' information gathering session for September.
- Preparation of existing conditions floor plans for buildings on both St. Patrick and St. Malachi campuses.

Activities Anticipated During the Next Reporting Period:

- Follow up walkthrough by Osborn Engineering to review electrical scheduled for September 1, 2026.
- Meeting to coordinate user group meetings and town hall scheduled for September 1, 2026.
- User Group Meetings scheduled for September 15, 21, 22, and 23rd.
- Town Hall scheduled for September 30, 2026
- Finalization of space usage analysis
- Finalization of condition assessment deliverable.
- Preparation for Project Steering Committee Discovery Debrief meeting scheduled for October 21, 2026.

