

Mahon Services

P.O. Box 281 Philo, OH 43771 (740) 487-5326 mathew@mahonservices.com

Gas System Test Procedure

O.A.C. 4781-6-03.6(E)(1) – The gas piping system in the home is designed for a pressure that is at least ten inches of water column [5.8] ounces per square inch or 0.36 psi] and not more than fourteen inches of water column [eight ounces per square inch 0.5 psi]. If gas from any supply source exceeds, or could exceed, this pressure, a regulator shall be installed.

1st Test of Partial System: (<u>Do not</u> check brass fittings for leaks using solutions containing ammonia)

- 1. Isolate all gas appliances by closing valves.
- 2. Attach pressure gauge at gas inlet.
- 3. Pressurize the system with air to 3 psi (48 ounces).
- 4. Isolate pressure source for system.
- 5. Pressure must remain stable for at least 10 minutes at 3 psi.
- 6. If system fails, repair and retest.

System high pressure test approved: Yes No Conducted by: Installer/Homeowner Licensed. Plumber Remarks: 2nd Test of Total System: (Do not check brass fittings for leaks using solutions containing ammonia) 1. Open all appliance valves. 2. Attach pressure gauge at inlet. 3. Turn off pilot lights, if possible. 4. Pressure and maintain system with air at 0.25 psi (4 ounces) for three minutes. 5. Apply non-ammonia based soapy solution to fittings. 6. If system fails, repair any leaks. Defective pipe and fittings must be replaced, then retest. System high pressure test approved: Yes No Conducted by: Installer/Homeowner Licensed. Plumber Gas appliance inlet orifices are the correct type for the type of gas used at the site: Yes No Permit # Approved Disapproved If disapproved, remarks: Signature of Installer/Homeowner or Plumber Print Name Date	7. If piping or fittings fall, they must be replaced.		
2nd Test of Total System: (Do not check brass fittings for leaks using solutions containing ammonia) 1. Open all appliance valves. 2. Attach pressure gauge at inlet. 3. Turn off pilot lights, if possible. 4. Pressure and maintain system with air at 0.25 psi (4 ounces) for three minutes. 5. Apply non-ammonia based soapy solution to fittings. 6. If system fails, repair any leaks. Defective pipe and fittings must be replaced, then retest. System high pressure test approved: Yes No Conducted by: Installer/Homeowner Licensed. Plumber Gas appliance inlet orifices are the correct type for the type of gas used at the site: Yes No Permit # Approved Disapproved If disapproved, remarks:	System high pressure test approved: Yes	No	
2nd Test of Total System: (Do not check brass fittings for leaks using solutions containing ammonia) 1. Open all appliance valves. 2. Attach pressure gauge at inlet. 3. Turn off pilot lights, if possible. 4. Pressure and maintain system with air at 0.25 psi (4 ounces) for three minutes. 5. Apply non-ammonia based soapy solution to fittings. 6. If system fails, repair any leaks. Defective pipe and fittings must be replaced, then retest. System high pressure test approved: Yes No Conducted by: Installer/Homeowner Licensed. Plumber Gas appliance inlet orifices are the correct type for the type of gas used at the site: Yes No Permit # Approved Disapproved If disapproved, remarks:	Conducted by: Installer/Homeowner	Licensed. Plumber	
1. Open all appliance valves. 2. Attach pressure gauge at inlet. 3. Turn off pilot lights, if possible. 4. Pressure and maintain system with air at 0.25 psi (4 ounces) for three minutes. 5. Apply non-ammonia based soapy solution to fittings. 6. If system fails, repair any leaks. Defective pipe and fittings must be replaced, then retest. System high pressure test approved: Yes No Conducted by: Installer/Homeowner Licensed. Plumber Gas appliance inlet orifices are the correct type for the type of gas used at the site: Yes No Permit # Approved Disapproved If disapproved, remarks:	Remarks:		
1. Open all appliance valves. 2. Attach pressure gauge at inlet. 3. Turn off pilot lights, if possible. 4. Pressure and maintain system with air at 0.25 psi (4 ounces) for three minutes. 5. Apply non-ammonia based soapy solution to fittings. 6. If system fails, repair any leaks. Defective pipe and fittings must be replaced, then retest. System high pressure test approved: Yes No Conducted by: Installer/Homeowner Licensed. Plumber Gas appliance inlet orifices are the correct type for the type of gas used at the site: Yes No Permit # Approved Disapproved If disapproved, remarks:			
1. Open all appliance valves. 2. Attach pressure gauge at inlet. 3. Turn off pilot lights, if possible. 4. Pressure and maintain system with air at 0.25 psi (4 ounces) for three minutes. 5. Apply non-ammonia based soapy solution to fittings. 6. If system fails, repair any leaks. Defective pipe and fittings must be replaced, then retest. System high pressure test approved: Yes No Conducted by: Installer/Homeowner Licensed. Plumber Gas appliance inlet orifices are the correct type for the type of gas used at the site: Yes No Permit # Approved Disapproved If disapproved, remarks:			
Gas appliance inlet orifices are the correct type for the type of gas used at the site: Yes No Permit # Approved Disapproved If disapproved, remarks:	 Open all appliance valves. Attach pressure gauge at inlet. Turn off pilot lights, if possible. Pressure and maintain system with air at 0.25 psi (4 ounces) for three minutes. Apply non-ammonia based soapy solution to fittings. If system fails, repair any leaks. Defective pipe and fittings must be replaced, then retest. 		
Permit # Approved Disapproved If disapproved, remarks:	Conducted by: Installer/Homeowner	Licensed. Plumber	
if disapproved, remarks:	Gas appliance inlet orifices are the correct type for the type	of gas used at the site: Yes No	
	Permit # Approved	Disapproved	
Signature of Installer/ Homeowner or Plumber Print Name Date	f disapproved, remarks:		
Signature of Installer/ Homeowner or Plumber Print Name Date			
Signature of Installer/ Homeowner or Plumber Print Name Date			
	Signature of Installer/ Homeowner or Plumber	Print Name Date	