






I. In				Pa	ige 2 01 17
	troduction:				
I. Introduction: Title of the Project: Organisation (Partner) Name and Address: Partner Contact: Partner Contact Title: Country: Email: pitchireddyorg@y Donor: Help A Village F. Can Status: This project is now successf the impact project funds have made II. Executive Summar The "Clean Water for Bright Future Pradesh, India. The primary objecti for marginalized Dalit communitie education, and socio-economic conchildren, and the elderly. Key Achievements:		"Clean Water for Bright Futures: Empowering Marginalized Da Communities with Safe Drinking Water and Hygiene - India"			
		Sri K.Pitchi Reddy Educational & Welfare Society (SPREAWS) D.No.41/1144, Sankarapuram, Kadapa 516002, Kadapa District Andhra Pradesh State INDIA			
		Mr. C. S. Sajid Hussain Report Date: 07-06-2024			
Partner Contact Title:		President			
Country:		India			
Email:	pitchireddyorg@y	ahoo.co.in	Website:	www.spreaws.	org
Donor:	Help A Village I	Effort (H.A.V.E.)	Project Duration	From 05/02/202	24 To 05/06/2024
Status: This pr	Can	iada Fully completed T	Chie roport chouse he	ow project fund	c word spont of
 Bore susta Com to sa Emp 	ewell Installation: Such inable source of clean imunity Impact: Apprife drinking water, sign owerment of Women r, allowing them to put	ecessfully installed water. roximately 890 fan ificantly reducing a and Girls: Freed rsue education and	six borewells in the ta nilies (5,850 individua waterborne diseases a women and girls from other productive activ	argeted villages, earls) now have relind health risks. In the daily task of vities.	ensuring a able access
	roved Health and Hyportance of handwashing		hygiene awareness pro	arome that amph	
4) Imp rimpo illne	sses. 10mic Benefits: Enabl	-	g to a substantial redu	ction in waterbor	asized the ne





Imp	oortance of the Project:	rage 4 of 17
In lig	ght of these challenges, the "Clean aligned with the United Nations I	Water for Bright Futures" project was not only vital Development Programme's Sustainable Development
Goal com	#6. The project aimed to ensure munities, addressing their pressing r	access to clean water and basic sanitation for these need for safe and reliable drinking water sources.
In the	ne following sections of this Compach taken to alleviate these charkable outcomes achieved by this particularly.	pletion Report, we will discuss the comprehensive llenges, the specific actions implemented, and the roject.
IV.	BENEFICIARIES:	
The Dalit They work	main beneficiaries of the project ts and Scheduled Tribe communitie are daily wage labourers who ear ts, domestic work, and some of them	Page 4 of 17 Water for Bright Futures" project was not only vital Development Programme's Sustainable Development access to clean water and basic sanitation for these need for safe and reliable drinking water sources. pletion Report, we will discuss the comprehensive llenges, the specific actions implemented, and the roject. are the marginalized, impoverished scheduled casters in 6 villages of Kadapa District of Andhra Pradesh, and their living in agricultural field work, construction go to nearby towns in search of their livelihood. So individuals from these 6 rural communities in Number of beneficiaries 975 residents are benefitted in this village. 965 residents are benefitted in this village.
The l	beneficiaries are 890 families i.e., 5,8 apa District, Andhra Pradesh, India.	350 individuals from these 6 rural communities in
Sl. No.	Name of the village	Number of beneficiaries
1.	Godlapalli Dalit colony	975 residents are benefitted in this village
2.	S.G.Palli S.C.colony	970 residents are benefitted in this village.
3.	Ramanjaneyapuram ST colony	965 residents are benefitted in this village.
4.	Weludurthipalle B.C.colony	955 residents are benefitted in this village.
5.	VN Palli Harijanawada	1020 residents are benefitted in this village.
6.	Matamkottapalle Dalit colony Total	965 residents are benefitted in this village. 5,850
	PROJECT IMPLEMENTA	
Mr.F. site s responding final	selection, budget management, and consible for coordinating all aspects of installation of borewells. 2) Hydro-Geological Surveys:	anager to oversee comprehensive project planning, community engagement. The Project Manager was of the project, from hydro-geological surveys to the
unde and proce Thro	erground water deposits. Sites were safety from contamination, with a tess. Sugh these underground water surve	ys to identify suitable water points with ample selected based on convenience for the local residents active community participation in the identification bys, our project took its initial steps toward providing a underserved communities. The selected sites were
chos proje	en to ensure not only the available ct's commitment to improving the	ility of water but also its purity, aligning with the overall health and well-being of the villagers. These the subsequent phases of the project.





Please "Click" on the fullowing video link to see the videos of Drilling activity. https://www.youtube.com/watch?v=PW6_SIMIUvw

Depth and Casing Installation: The drilling activities commenced based on the findings of our earlier hydro-geological surveys, which identified the ideal locations for borre-well installation. These drilling activities were carried out with precision and care, reaching depths of 500 feet or more beneath the identified ground point. Its important to note that this depth was determined based on the specific characteristics of the hydro-geological surveys, ensuring that the wells would tap into substantial underground water reserves.

The installation of 180 mm diameter PVC casing pipes up to a depth of 80 feet during the drilling process played a pivotal role in our project. These casing pipes provided essential structural support in areas characterized by loose soil, "ensuring the well signified standing of the preventing borchole collapse. They were equally instrumental in guarantecing the overall stability of the well, shielding it from disturbances and shifts in the surrounding soil. Additionally, these casing pipes ared as a protective barrier, safeguarding the well against external pressures and forces that could compromise its functionality. Beyond the 80-foot mark, where soil conditions transitioned to a harder consistency, the installation of the bore-well stability of the well, shielding it from disturbances and shifts in the surrounding soil. Additionally, these casing pipes ared as a protective barrier, safeguarding the well against external pressures and forces that could compromise its functionality. Beyond the 80-foot mark, where soil conditions transitioned to a harder consistency, the installation of the bore-wells. This phase's attention for dotall and commitment to ensuring the well's structural integrity are crucial to the well's long-term functionality and the provision of clean water to the communities we serve.





Please "Click" on the following video link to see the videos of Platform construction work. https://www.voutube.com/watch?v=TrdZcyof-CKI

Pollowing the successful completion of borchole drilling and the initial emergence of water, our project seamlessly transitioned to the critical phase of platform and water run-off channel construction. This phase represented a fundamental aspect of our efforts to provide clean and accessible water to the communities we serve. To ensure the structural stability of the borchole, we employed a skilled team using materials such as bricks, gravel pieces, cement, concrete, and rods to construct a robust platform surrounding the borehole. This platform served not only to reinforce the well's cusing but also to provide a stable foundation for subsequent operations. Concurrently, the construction of the water run-off channel was initiated, employing bricks and reinforced concrete to ensure its strength and longerity. The channel was meticulously designed to optimize efficient water drainage, taking into consideration the potential for ground movement. The water run-off channel was configured to direct water flow toward a designated seepage soak way, strategically located to accommodate both water and sanitation runoff. This soak way was constructed to preserve long-term functionality. This phase was instrumental in establishing the necessary infrastructure to ensure the availability and sustained accessibility of clean water for the communities, contributing to improved well-being and quality of life for the villagers.

5) INSTALLATION OF G.I. pipelines and the hand-pumps marked a significant step in our projects implementation. This crucial phase involved the mediculous assembly of essential bore materials, including a pedestal, cylinder assembly, and handle assembly, Our skilled technician, supported by local youth volunteers from the respective villages, ensured that these components were installed with precision to guarantee the efficient operation of the bore-well.


































IX. SUCCESS STORY QUOTES:

1. Godlapalli Dalit colony:

"My name is Thulasi, and I am 18 years old. I live in Godlapalli village and am currently studying in the 12th standard. Before the installation of the new borevell, my family and I had to walk several kilometers every day to fetch water from a distant and a dien unsafe source. This not only took a lot of our health but also affected my studies, as I spent hours each day just collecting water.

The installation of the borevell in our village has been a bleasing. We now have easy access to clean and sufe drinking water right within our commanity. This has drastically improved our quality of life. I no longer have to miss school to fetch water, and can focus on my education and my fixture goals. The line and energy saved have allowed my family to engage in more productive activities, improving our overall well-being. I am deeply grateful to the Clean Water for Bright Futures' project and HELP A VILLAGE EFFORT (HAYE) Ganada for bringing such a positive change to our lives. This borewell has not just provided us with water; it has given us hope, health, and a brighter future."—Miss Thulasi, 18 years old, Godlapalli village.

2. S.G.Palli S.C.colony village:
"My name is Rujustulochana, and I am 34 years old. I live in S.G.Palli S.C. colony village with my husband, who is a farmer, and our two daughters. Referre the installation of the new burewell uccessing clean water was a daily strugele for us time but also affected our health and daily activities. The new borevell in our village has been a game-changer. Now, we have eave access to clean and side drinking water right within our community.

This has brought immense relief to our family and significantly improved our quality of life. I can now spend more time taking care of my daughters and supporting my husband with our farming activities, instead of spending hours fetching water. The horevell has also had a positive impact on our health, as we no longer solifeer from waterborne disease. We are deeply gratefu









6. Matamkottapalle Dalit Colony:

"Mrs. Savithri, a resident of the Matamkottapalle Dalit Colony, has faced numerous challenges in her dally life. As a daily wage labourer, he struggled to balance her work and family responsibilities. Fletching water from distant sources was a time-consuming and exhausting lask, leaving her with little time to support her family.

Impact of the Borewell Project:

Thanks to the borewell project, Mrs. Savithri's community now has reliable access to clean water. This has transformed her life and the lives of her family members.

Economic Impact:

Increased Productivity: With the borewell providing clean water, Mrs. Savithri can now focus more on her work in the agricultural fields, ensuring a better future for her children.

Financial Stability: The additional time and energy saved from not having to fetch water has improved her financial stability and ability to support her family.

Social and Family Impact:

Health and Hygiene: Mrs. Savithri has actively participated in hygiene awareness programs and has adopted better hygiene habits for her family and herself. This has significantly improved their health and well-being.

Community Engagement: The Village Water User Committee has been doing an excellent job in maintaining the borewell, ensuring it remains in good order for a long time. This has brought hope and prosperity to the community.

Words of Gratitude:

'I am deeply grateful to the borewell project for providing our community with reliable access to clean water. This has changed our lives in ways we never imagined. I used to spend hours fetching water from distant sources, which was exhausting and left me with little time to work and ensure a better future for my children. The Village Water User Committee has been doing an excellent job in maintaining the borewell, ensuring it remains in good order for a long time. This horewell has brought hope and prosperity to our community, and we are deeply grateful for this invaluable resource."

— "Mrs. Savithri, 42 years, Matamko

The implementation of the project in 2024 also encountered its own set of challenges and obstacless. These challenges were primarily related to the specific conditions and dynamics of the target areas.

1) Technical Difficulties: During the installation of the borewells, technical issues such as drilling through hard rock layers and maintaining the integrity of the horewell structure presented challenges that required expert intervention and additional resources.

2) Sustaining Community Motivation: Sustaining community motivation and involvement over the course of the project was another challenge. Ensuring that community members remained engaged and committed to maintaining the borewells required continuous communication and reinforcement of the project's long-term henefits.

Addressing Challenges:

To address these challenges, the project team implemented several strategies:

1) Technical Expertise and Resources: The project team secured additional technical expertise and resources to overcome the technical difficulties encountered during borewell installation. This included bringing in specialists to handle drilling through hard rock layers and ensuring the structural integrity of the borewells.

2) Community Engagement and Support Programs: To sustain community motivation, the project team organized regular community meetings, training sessions, and support programs. These initiatives aimed to reinforce the importance of the borewells, provide education on their maintenance, and celebrate milestones to keep the community engaged and motivated.

In facing these challenges, the project's success was driven by the adaptability, expertise, and perseverance of the project team, along with the unwavering support and communities to innovate and strengthen partnerships, ultimately leading to the successful implementation of this critical initiative.

XI. Acknowledgements:

We extend our hearifelt graititude to the Board Members of Help A Village Effort (H.A.V.E.), Canada, for affording our SPREAWS Team the invalua