

*****INTERNAL USE ONLY!!*****

Hydra Bed Installation List

DATE: _____ BILL TO: _____

OWNER: _____

ADDRESS: _____ PHONE: _____

CITY, STATE: _____ ZIP: _____

TRUCK INFORMATION:

YEAR _____ MAKE _____ MODEL _____ ENGINE _____ DRW _____ EXT CAB _____

HYDRA BED MODEL HB- _____ SERIAL # _____

| | |
|-------------------------------|--------------------------------|
| (OP) _____ 1 Pr FL- _____ | (EL) _____ 1 KWL-HR |
| _____ 1 Pr FB- _____ | (OP) _____ 1 RH-200 |
| _____ 1 H3SP-QCR | _____ 1 WB-122070 |
| _____ 1 H3SP-QCF | _____ 1 XLB-141836 |
| _____ 1 S2SP | _____ 1 LB-141824 |
| _____ 1 S3SP-QCR | _____ 1 MB-141124 |
| _____ 1 PB-H106 | _____ 1 SB-140920 |
| | (HF) _____ 1 HF- _____ # _____ |
| | _____ 1 KHFE-150 |
| (VA) _____ 1 5000-2-COMP (NC) | (MI) _____ 1 FB-1000 (NC) |
| (MK) _____ 1 _____ | (CC) _____ 2 99L- _____ |
| (PU) _____ 1 _____ | (OP) _____ 1 Pr SP- _____ |
| (HA) _____ 1 HS- _____ | (MI) _____ 1 OWNERS MANUAL |
| (LL) _____ 1 _____ (NC) | (OP) _____ 7 Gal OIL-PT3 |
| (DB) _____ 1 _____ (NC) | (OP) _____ 1 INSTALLATION |
| | (OP) _____ 1 PL-S _____ |

NOTES: _____

FINAL OK BY: _____ DATE: _____

Hydra-Bed Installation Check List

| Section | Item | Check | Requirement |
|-------------|--------------|-------|--|
| Under Hood | Pump | | Square |
| | | | Belts Tight |
| | | | Fittings/Clamp tight |
| | Hoses | | Neatly & Securely fastened |
| | Pump Wire | | Neatly & Securely fastened |
| Cab | Dash Bracket | | Securely installed |
| | Cables | | Knobs properly indexed |
| | | | Nuts snugged |
| | Wiring | | Neatly & Securely fastened |
| | Carpet/Mat | | Properly trimmed |
| | Floor Holes | | Sealed |
| Under Truck | Hoses | | Neatly & Securely fastened |
| | Cables | | Neatly & Securely fastened |
| | Leaks | | From any source- note & repair |
| Bed | Cables | | Adjusted properly |
| | | | Lock nuts snugged |
| | | | Seals in place |
| | Small Flaps | | Hanging freely |
| | | | Properly trimmed (if needed) |
| | Large Flaps | | Hanging square with bed |
| | Fuel Fillers | | Proper angle |
| | | | Brackets painted |
| | | | Caps tethered |
| | | | In mounting cup (1 ton Fords) |
| | Tool Boxes | | Mountings painted |
| | | | Bolts tightened |
| | Level-Loks | | Square with bed frame |
| | | | Bolts tightened |
| | | | Properly welded |
| | | | Painted |
| | Rear Wiring | | Splices taped |
| | | | Neatly & securely bundled |
| | Liscense | | Install (if available) |
| | | | Bolt kit in cab (if plate not available) |
| Cab | Final Stage | | Complete FSCL form & take to Debbie or Michele |
| | Certication | | Affix FSCL label to the drivers side door or door post |
| | Label | | |
| | | | |