

REEL LIFT MODIFICATION HISTORY

Revised September 8, 2021



			Nevised September 6, 2021
DATE	SERIAL#	SUBJECT	DESCRIPTION OF CHANGES
2015		Triple C production start	Triple C "TC" started production
February 2017		Bed Design	Redesigned the jaws, developed the 3350 and 3550 beds, reinforce drop hitch with gussets.
March 2017		Floor frame	Changed from angled front to straight
May 2017		Jaw latch	Revised jaw latch assembly
November 2017		HydraWinder	Production of HydraWinder
1/29/2018		Gooseneck ball & Jaw Assy	Added PullRite goose neck ball coupler. Revised jaw assembly to accommodate attachments.
8/1/2018		Floor frame	Added marker light holes
3/6/2019		Frame Rails/drop hitch tubing	Change to heavier frame rails, 1-1/4" inner frame plate, drop hitch tubing
3/21/2019		Floor frame	Added underbody tool box mounts
6/1/2019		HydraF8R	Production of HydraF8R
7/28/2020		Main Lift Roller guides	Changed to bolt on main lift roller guides
September 2021	3219040	Main Lift Cylinders	Switched from Energy to Bailey ML Only