

Fire Door Inspection Checklist

Completed By

Supan, Dario

Completed On

21-Oct-2025 23:01

Section 1: Facility & Inspector Information

Facility Name

FOF HQ

Facility Address

890 Fifth Avenue, New York City

Inspector Name

Tony Stark

Inspection Date

20-Oct-2025

Section 2: Door Assembly Details

Door Location/ID

FD30

swinging_fire_door_hardware

Number of Leaves

single

Fire Rating

60-min

Operation Type

automatic_closing

Inspect from both sides. Mark Yes/No for each item.

Labels are present, visible, and legible

no

Notes

The label is scratched and stained. It should be replaced.

No holes, breaks, or damage on door or frame

yes

No missing or broken parts

yes

Glazing (if equipped) intact and securely fastened

yes

Door, frame, hinges, and hardware secured and functioning

yes

Hardware is fire-rated and properly labeled

yes

No unauthorized modifications

yes

Gasketing and seals present and intact

yes

Signage compliant (less than 5% of door, adhesive attachment)
yes

Door clearances meet NFPA 80 requirements
yes

Test at least three times from fully open position.

Door closes completely from full open position
yes

Door closer/spring hinges function properly
yes

Latching hardware operates and door is self-latching
yes

No obstructions interfere with door operation
yes

Hold-open device releases properly (if applicable)
N/A

Coordinator ensures proper closing sequence (pairs only)
N/A

Notes and Media

Upload Media



Inspector Signature

T.S

Date
22-Oct-2025