SUBMITTAL FORM: FF30 PERFORMANCE SERIES DOOR

PROJECT NAME:

PROJECT #: A SENNECA COMPANY **DOOR QUANTITY: INCOMING ELECTRICAL** ADDITIONAL OPTIONS (NOT INCLUDED IN BASE PRICE) A) 110-120VAC SINGLE PHASE ☐ WARNING STROBE/ALARM **QUANTITY PER OPENING: DOOR SIZE** B) 208-240VAC SINGLE PHASE A) 14'-0" x 14'-0" C) 208-240VAC THREE PHASE LOOP DETECTOR (LOOP WIRE BY OTHERS) B) 12'-0" x 14'-0" D) 460-480VAC THREE PHASE RED/GREEN LED LIGHT STRIPS (1 PAIR PER OPENING) SELECTION: SELECTION: WINDOW CONFIGURATIONS **GLASS TINT** INTERIOR SWING PATH SAFETY EDGE (1 PAIR PER OPENING) A) CLASSIC - 4 WINDOWS A) STANDARD - PILKINGTON ENERGY ADVANTAGE/CLEAR B) CLASSIC - 3 WINDOWS THREE BUTTON PUSHBUTTON STATION (1 SURFACE MOUNT PER OPENING INCLUDED IN BASE PRICE) **ADDITIONAL OPTIONS** (NOT INCLUDED IN BASE PRICE) C) CLASSIC - 2 WINDOWS MID B) PILKINGTON ENERGY ADVANTAGE/GREY SURFACE MOUNT (ADDITIONAL) ADDITIONAL PER OPENING: D) CLASSIC - 2 WINDOWS HIGH C) PILKINGTON ENERGY ADVANTAGE/BRONZE E) CLASSIC - 1 WINDOW FLUSH MOUNT (REPLACES SURFACE MOUNT) QUANTITY PER OPENING: D) SOLARBAN 60/CLEAR F) CLASSIC - SOLID E) SOLARBAN 60/GREY MASTER PUSHBUTTON STATION G) CLASSIC - 2 TALL WINDOWS F) SOLARBAN 60/BRONZE H) CLASSIC - 1 TALL WINDOW MID FLUSH MOUNTED NUMBER OF OPENINGS CONTROLLED: **QUANTITY PER JOB SITE:** G) SOLARBAN 70/CLEAR J) CLASSIC - 1 TALL WINDOW HIGH H) SOLARBAN 70/GREY SURFACE MOUNTED **NUMBER OF OPENINGS CONTROLLED**: **QUANTITY PER JOB SITE:** K) EDGE - 3 WINDOWS J) SOLARBAN 70/BRONZE L) EDGE - 2 WINDOWS MID MULTI DOOR COMMAND BUTTON (MUSHROOM BUTTON) K) SUPERNEUTRAL 68/CLEAR M) EDGE - 2 WINDOWS HIGH UP TO 3 DOOR COMMAND **QUANTITY PER JOB SITE:** L) SUPERNEUTRAL 68/GREY N) EDGE - 1 WINDOW ROW 2 M) SUPERNEUTRAL 68/BRONZE UP TO 6 DOOR COMMAND **QUANTITY PER JOB SITE:** P) EDGE - 1 WINDOW ROW 3 - CUSTOM TINT (ADD TO NOTES SECTION) Q) EDGE - 1 WINDOW ROW 4 MOUNTING EXTENSION CLIPS SELECTION: R) EDGE - NO GLASS JAMBS (4 PER OPENING) S) EDGE - 1 TALL WINDOW HIGH HEADER (2 PER OPENING) **FINISH SCHEDULE** SELECTION: - SURFACE MOUNTED FRAMING AND COMPONENTS (MANUFACTURES STANDARD GRAY). - ROLLER TRACK (GALVANIZED STEEL) **OPERATION** SELECTED DOOR PANEL FINISH RAL #: A) POWER **BUILDING MATERIAL** B) MANUAL - INCLUDES 2 SPRING BOLTS APPROVAL TO RELEASE FOR PRODUCTION *EXCLUDES OPERATOR AND ALL ELECTRICAL COMPONENTS A) CMU (1/2" x 5-1/2" EXPANSION ANCHORS) **SELECTION:** B) PRECAST (1/2" x 5-1/2" EXPANSION ANCHORS) **CUSTOMER SIGNATURE:** C) STEEL (1/2" x 1-1/2" THREAD FORMING FASTENERS) D) WOOD (1/2" x 6" LAG BOLTS) **NOTES: DATE:** SELECTION: **REQUESTED DELIVERY DATE:** DRAWINGS ARE THE EXCLUSIVE PROPERTY OF DOOR ENGINEERING AND MANUFACTURING, LLC AND CANNOT BE USED IN WHOLE OR PART WITHOUT WRITTEN CONSENT.

FF30 SUBMITTAL FORM

UNI ESS OTHERWISE SPECIFIED DIMENSIONS ARE IN INCHES

4

В

3





