3 WEEK PROGRAMME

BlueScope | Project Prime

Completed By:	Sean Brophy & Graham Battersby
Date Range:	13-Oct 9-Nov
Date Updated:	17/10/2025
Week Commencing:	20/10/2025 update
Week	42 update

LEGEND / ACTIVITY CODES

- D - Planned Works (Day Shift)
- N - Planned Works (Night Shift)
- MS - Milestone
- C - Works Completed
- CE - Works Completed Early

- 1 - Works Delayed (Permit / Access Issue)
- 2 - Works Delayed (Weather Conditions)
- 3 - Works Delayed (Design Issue)
- 4 - Works Delayed (Labour / Plant /Material Issue)
- 5 - Works Delayed (Safety / Enviro Issue)
- 6 - Works Delayed (Internal Interface Issue)
- 7 - Works Delayed (Operations Interface Issue)
- 8 - Works Delayed (Works Underestimated)
- 9 - Works Delayed (Planning)

INSTRUCTIONS

Step 1. Input "Week Commencing" date in cell C10 at the beginning of each new week to set the date range
Step 2: Enter programme data by inputting the activity codes to the left (cell will be formatted automatically)
Step 3: Copy all programme data from "This Week" to "Previous Week" for each weekly update
Step 4: Input "C" below for tasks completed successfully in the previous week or a value from 1 - 10 for delayed activities as per the table to the left

NOTE: To insert a new activity highlight an existing activity row and copy. Select the entire row where activity is to be inserted and right click "Insert Copied Cells"

	ACTIVITY DESCRIPTION	Contractor	Dates Start	Dates Finish	COMMENTS	REPORTING WEEK Mon 13-Oct	Tues 14-Oct	Wed 15-Oct	Thurs 16-Oct	Fri 17-Oct	Sat 18-Oct	Sun 19-Oct	LOCKED IN WEEK Mon 20-Oct	Tues 21-Oct	Wed 22-Oct	Thurs 23-Oct	Fri 24-Oct	Sat 25-Oct	Sun 26-Oct	PLANNED WORK Mon 27-Oct	Tues 28-Oct	Wed 29-Oct	Thurs 30-Oct	Fri 31-Oct	Sat 1-Nov	Sun 2-Nov	Mon 3-Nov	Tues 4-Nov	Wed 5-Nov	Thurs 6-Nov	Fri 7-Nov	Sat 8-Nov	Sun 9-Nov
Isolation In USE	**4th Route**					WEEK 41							WEEK 42									WEEK 43							WEEK 44				
	74 WHAREHOUSE FGB-007 PK74-CWAPWR-FEEDR-ISLR CRANE #7A	Isolation Coordinator: TBC			Crane 7A Flagging/Electrical isolation	d	d	d																									
	74 WHAREHOUSE HV ACB in P74	Isolation Coordinator: TBC			P74 SWR Changes Monday 13th	D																											
	Crane #1 isolation/Rail Catch				for Rail extension only	D N	D N	D N	D N	D	D	D	D	D	D	D	D																
	74WAREHOUSE FGB 009					D N	D N	D N	D N	D N																							
	74WAREHOUSE FGB 010 TO BE WRITTEN										D N	D N	D N	D N	D N	D N	D N	D N	D N														
	CRANE #7A MAINTENCE BAY - CORRECT PROCEDURE TO BE WRITTEN																			D N	D N	D N	D N	D N									
	CRANE #2 MAINTENCE BAY - CORRECT PROCEDURE TO BE WRITTEN																			D N	D N	D N	D N	D N									
	Crane #3 isolation 74WAREHOUSE XXXX					D	D	D	D	D	D	D																					
Work Pack #	**4th Route**					WEEK 41							WEEK 42							WEEK 43							WEEK 44						
P01100	**AC RAIL install**																																
	Set up cable rollers, Cable pulls, Isolators #4 and #5, Isolator droppers.	Triple iii	22/09/2025		NS Elect + 1x Boiler Maker 7/10/25	N c	N c	N c	N c				d	d	d	d	d																
	Finishing works - terminations	Triple iii	22/09/2025		wait for 12 Nov downday															d	d	d	d	d									
P11502	**P72 - Switch Room**																																
	Protection - Foundations in 120 building	CWC			Access in 120 building needed								d	d	d	d	d																
	Protection posts - shields in 120 & 78 building	CWC																		d	d												
	Punch items	ARA																		d	d	d											
P12504	**P74 - Switchroom**																																
	Punch items	ARA/IES											d	d	d	d	d																
P11701	**Cutter Civils Works**																																
P12401	**Cutter Mechanical Install**																																
	Cutter Mechanical Installation - guarding	Microstep / IES				D c	D c	D c	D c	D c	D c																						
	Oxygen, natural gas and compressed air	Rob Lemme			Gas testing 8th NS	D c	D c	D c	c	c																							
	Pressure testing oxygen, natural gas and compressed air	Rob Lemme			15th Oct			D c		c																							
	Install Slag Pit Equipment	IES				D c	D c																										
	Complete dust collector and duct work installation	IES				D c	D c	D c	D ce	D																							
	Punch Items	IES											D	D	D	D	D	D															
	Commissioning	IES						D c	D c	D c	D c		D	D	D	D	D	D		d	d	d	d	d	d		d	d	d	d	d	d	
P12501	**Cutter Electrical Install**																																
	Lighting works for Cutter	FREDON				D c	D c		D c	D c			d	d	d	d	d			d	d	d	d	d									
	MDB Commissioning	FREDON				D c	D c	D c																									
	CTDB Commissioning	FREDON				D c	D c	D c																									
	Punch Items	FREDON											D	D	D	D	D																
	Cutter commissioning	FREDON					D c	D c	D c	D c	D c		D	D	D	D	D			D	D	D	D	D			d	d					
P11704	**Transport Rail Extension**																																
	Rail Extension installation	RAIL OPS - VENTIA	9/10/2025	13/10/2025	Days only	D c	D c	D c	D c	D c																							
	Road base perparation for Asphalt	Coastwide Civil	14/10/2025	15/10/2025	Days only				D c	D c																							
	Asphalt installation	Coastwide Civil / Fulton Holden	18/10/2025	20/10/2025	Days only						D c		D																				
	End stop installation	Ventia &IES	16/10/2025	217/10/2025	Days only				D c	D c																							
	Hand back area to Despatch				Hand back 5pm										ms																		

3 WEEK PROGRAMME

BlueScope | Project Prime

Completed By:	Sean Brophy & Graham Battersby		
Date Range:	13-Oct	9-Nov	
Date Updated:	17/10/2025		
Week Commencing:	20/10/2025	update	
Week	42	update	

LEGEND / ACTIVITY CODES

D	D - Planned Works (Day Shift)
N	N - Planned Works (Night Shift)
MS	MS - Milestone
C	C - Works Completed
CE	CE - Works Completed Early

1	1 - Works Delayed (Permit / Access Issue)
2	2 - Works Delayed (Weather Conditions)
3	3 - Works Delayed (Design Issue)
4	4 - Works Delayed (Labour / Plant /Material Issue)
5	5 - Works Delayed (Safety / Enviro Issue)
6	6 - Works Delayed (Internal Interface Issue)
7	7 - Works Delayed (Operations Interface Issue)
8	8 - Works Delayed (Works Underestimated)
9	9 - Works Delayed (Planning)

INSTRUCTIONS

Step 1: Input "Week Commencing" date in cell C10 at the beginning of each new week to set the date range
Step 2: Enter programme data by inputting the activity codes to the left (cell will be formatted automatically)
Step 3: Copy all programme data from "This Week" to "Previous Week" for each weekly update
Step 4: Input "C" below for tasks completed successfully in the previous week or a value from 1 - 10 for delayed activities as per the table to the left

NOTE: To insert a new activity highlight an existing activity row and copy. Select the entire row where activity is to be inserted and right click "Insert Copied Cells"

	ACTIVITY DESCRIPTION	Contractor	Dates Start	Dates Finish	COMMENTS	REPORTING WEEK Mon 13-Oct	Tues 14-Oct	Wed 15-Oct	Thurs 16-Oct	Fri 17-Oct	Sat 18-Oct	Sun 19-Oct	LOCKED IN WEEK Mon 20-Oct	Tues 21-Oct	Wed 22-Oct	Thurs 23-Oct	Fri 24-Oct	Sat 25-Oct	Sun 26-Oct	PLANNED WORK Mon 27-Oct	Tues 28-Oct	Wed 29-Oct	Thurs 30-Oct	Fri 31-Oct	Sat 1-Nov	Sun 2-Nov	Mon 3-Nov	Tues 4-Nov	Wed 5-Nov	Thurs 6-Nov	Fri 7-Nov	Sat 8-Nov	Sun 9-Nov
P08100	**Turnover Table**																																
	Survey Piles	Coastwide																															
	Fix Reo	Coastwide			No steel fixers	D 4		c																									
	Pour	Coastwide			Extra reo; drawing rev up		D 3	D 3	c																								
	FRP pour 2	Coastwide								D c				d																			
	FRP pour 2 - curing	Coastwide									D	D	D	D	D	D	D																
	Strip forms & backfill	Coastwide														d	d																
P06000	**Hot stack civils**																																
	Survey mark out				Turnover table works in the way								D																				
	Clear area													D	D																		
	Saw Cut															D																	
	Remove asphalt				TBC												D																
	Excavate to subgrade														N	N	N	N		N													
	Construct edging																			d	d												
	place & compact DGB																				N	N											
	Place & Compact crushed refractory																						N	N									
P01000	**#2 Crane Mechanical Installation**																																
	#2 Crane Commissioning - Test Weights Preparation	IES																															
	#2 Crane Commissioning - Crane movement in Commissioning area (rigging required)	IES/JCS/DANIELI			Rope install	D c	D c																										
	#2 Crane Commissioning - Load testing	IES/DANIELI				D	D																										
	#2 Crane Commissioning	IES/DANIELI				D c	D c	D c	c																								
	Installation of AC Rail Guarding	IES/DANIELI			Not priority								D	D																			
	Punchlisting	IES											D	D	D	D	D																
P01102	**Crane #2 Electrical installation in PPAD**																																
	Additional Sensors (Colision protection)	IES/DANIELI											D	D	D																		
	Training for operators	BSL											D	D	D	D	D																
	Trades Training for PPaD electricians (MTEC)	MTEC											D	D	D	D	D																
	Commissioning	BSL/DANIELI/ARROW/IES				D	D						D	D	D	D	D			D	D	D	D	D									
	Punchlisting	IES																		D	D	D	D	D									
	Upgrade work	BSL																									d	d	d	d	d		
P12702	**Crane #7 Install**																																
	Crane #7 Punch List																			d	d	d	d	d									
P00502	**Crane #3 Mods - Cabin Electrical Installation**																																
	Crane #3 Cabin Electrical Wiring modifications	FREDON	8/10/2025	15/10/2025	Days only	D c	D c	D c																									
	Crane #3 Cabin re-furbishment	IES - SNARE	8/10/2025	15/10/2025	OFFSITE	D c	D c	D c																									
	Crane #3 Cabin re-furbishment	IES - SNARE	8/10/2025	15/10/2025	OFFSITE	N c	N c	N c																									
	Crane #3 Cabin replacement	FREDON/IES/ TOLLENO	15/10/2025	15/10/2025	Days only			D c																									
	Crane #3 Cabin Electrical connections	FREDON	16/10/2025	18/10/2025	Days only				D c	D	D	D																					
	Crane #3 ITCs, ITPs, Commissioning	FREDON	20/10/2025	25/10/2025	Days only								D	D	D	D	D																
	Training for operators	BSL																D	D														
	Punch Items	BSL													d	d	d			d													