PARKHOUSE ENTERPRISE LTD
Independent consultants & specialist materials suppliers

3 Dunstan Hill
Kirton in Lindsey
Gainsborough
Lincolnshire
DN21 4FG

T: 01652 656931
E: office@parkhouseent.co.uk

TEST REPORT PREPARED FOR PORTLAND CEMENT		
REPORT REFERENCE	PC 24	
CLIENT REFERENCE	CPC/DPL/42/27-26 24/9/26	
SAMPLE	CEM111/A 42.5N	
SAND	GERMAN	
DATE OF RECEIPT OF SAMPLE	28-Sep-26	
DATE OF TESTS	29-Sep-26 to 27-Oct-26	
DATE OF REPORT	27-Oct-26	
ALL RESULTS RELATE ONLY TO SAMPLE TESTED		

INITIAL SETTING TIME		
INITIAL SETTING TIME	226 mins	> Or = 60 mins

COMPRESSIVE STRENGTH: MORTAR PRISMS (BSEN 196-1:2016).		
AT 2 DAYS	18.7 MPa	>Or = 10 Mpa
AT 28 DAYS	57.8 MPa	> Or = 42.5

CHEMICAL COMPOSITION EN196-2013 :- by mass, as received		
INSOLUBLE RESIDUE	0.95 %	< Or = 5.0%
SULPHATE	2.57 %	< Or = 3.5%
LOI (CORRECTED)	3.37 %	< Or = 5.0%

END OF REPORT

SIGNED:.....

Certificate signed by: S.Sykes — Senior Technician **Date** 29.09.21