PARKHOUSE ENTERPRISE LTD
Independent consultants & specialist materials suppliers

3 Dunstan Hill
Kirton in Lindsey
Gainsborough
Lincolnshire
DN21 4FG

T: 01652 656931
E: office@parkhouseent.co.uk

TEST REPORT PREPARED FOR PORTLAND CEMENT	
REPORT REFERENCE	DPL 52 472
CLIENT REFERENCE	CPC/DPL/52/36-26 11/9/26
SAMPLE	CEM I 52.5N
SAND	GERMAN
DATE OF RECEIPT OF SAMPLE	14-Sep-26
DATE OF TESTS	15-Sep-26 to 13-Oct-26
DATE OF REPORT	22-Oct-26

ALL RESULTS RELATE ONLY TO SAMPLE TESTED

INITIAL SETTING TIME			
INITIAL SETTING TIME	217	mins	> Or = 45 mins

COMPRESSIVE STRENGTH: MORTAR PRISMS (BSEN 196-1:2016).			
AT 2 DAYS	34.5	MPa	>Or = 30 Mpa Mpa
AT 28 DAYS	62.5	MPa	> Or = 52.5

CHEMICAL COMPOSITION EN196-2013 :- by mass, as received			
LOI	3.19	%	< Or = 5.0%
INSOLUBLE RESIDUE	0.49	%	< Or = 5.0%
SULPHATE	3.06	%	< Or = 4.0%

END OF REPORT

SIGNED:.....

Certificate signed by: S.Sykes — Senior Technician **Date** 29.09.21